


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		-268-	Date - site bills Register		15/7/23	
Company Name:		MRPLLP		Site: NGH		
Name of Contractor		B. Ashwini				
Nature of work		Stage-I Electrical pipes laying work on slab.				
Work done		From Date	12/7/23	To Date	13/7/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Flat no - 1001,	-8-	3,300/-	Flats	26,400/-	
2.	1002, 1003, 1005,					
3.	1006, 1007, 1008					
4.	& 1009					
5.	A-Block					
6.	Stage - 1					
7.	Electrical work					
8.	done.					
9.						
10.						
11.	Total:				26,400/-	
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		-		PO/WO date:		-
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 15/7/23		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

B. Ashwini,
H.No - 3-13-125/47, Bank Colony
Mallapur,Hyderabad.

Date: 14.07.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Electrical Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 1001 to 1003, 1005 to 1009 - Pipe laying work during RCC Work (Stage - 1). Total Amount = 26,400/- Work done from date 12.07.2023 to 13.07.2023.	Rs. 10,560/-

Amount in words: Ten Thousand Five Hundred and Sixty Rupees Only

Sign: _____

Bill for Equipment Allowance

B. Ashwini,
H.No - 3-13-125/47, Bank Colony
Mallapur, Hyderabad.

Date: 14.07.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Electrical Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 1001 to 1003, 1005 to 1009 - Pipe laying work during RCC Work (Stage - 1). Total Amount = 26,400/- Work done from date 12.07.2023 to 13.07.2023.	Rs. 10,560/-

Amount in words: Ten Thousand Five Hundred and Sixty Rupees Only.

Sign: _____

Bill for Consumables

B. Ashwini,
H.No - 3-13-125/47, Bank Colony
Mallapur, Hyderabad.

Date: 14.07.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Electrical Work.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 1001 to 1003, 1005 to 1009 - Pipe laying work during RCC Work (Stage - 1). Total Amount = 26,400/- Work done from date 12.07.2023 to 13.07.2023.	Rs. 5,280/-

Amount in words: Five Thousand Two Hundred and Eighty Rupees Only.

Sign: _____

ESTIMATE SHEET

Company Name:		MRPLLP	Prepared by:		Vijay Raj			
Project:		Nilgiri Heights						
Work Description:		Block - A - Flat No - 1001 to 1003, 1005 to 1009 - Pipe laying work during RCC Work (Stage - 1)						
Contractor Name:		B. Ashwini						
Date:		14-07-2023						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total	
	Block - A - Flat No - 1001 to 1003, 1005 to 1009 - Pipe laying work during RCC Work (Stage - 1)							
1	Block - A - Flat No - 1001 to 1003, 1005 to 1009	Pipe laying work during RCC Work (Stage - 1) upto 1500 Sft	8.00	Flats	3,300.00	26,400.00		
			Total Amount				26,400.00	
<p>NOTE:- Added 10% additional Charges for flats above 5th Floor Amount in words :- Twenty Six Thousand Four Hundred Rupees Only</p>								

✓

MENT SHEET

Name:		MRP LLP	Prepared by:		Vijay Rai						
Description:		Nlift Heights									
Contractor Name:		Block - A - Flat No - 1001 to 1003, 1005 to 1009 - Pipe laying work during RCC Work (Stage - 1)									
Date:		B. Ashwini									
		14-07-2023									
S.No		Item Head	Item Description		A	B	C	No's	Quantity	Units	Total Head
		Block - A - Flat No - 1001 to 1003, 1005 to 1009 - Pipe laying work during RCC Work (Stage - 1)			Length	Width	Height				
1		Block - A - Flat No - 1001 to 1003, 1005 to 1009 - Pipe laying work during RCC Work (Stage - 1)	upto 1500 SR		8.00	1.00	1.00	1.00	8.00	Flats	8.00