

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		230		Date - site bills Register	15/07/2023	
Company Name:		Grenopolis		Site:	Gwelo.	
Name of Contractor		A. Hanish.				
Nature of work		Cuplock Scaffolding				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Cuplock fixing star	30 69	3	8ft	9207	
2.	Central lobby rework	18,444	2	4	36288	
3.	Central front projects	576	2	1	1,152	
4.	South side road	4482	3	1	13446	
5.	work released	984	3	1	2952	
6.	work side road	264	5	1	1320	
7.	Central lobby projects	7360	3	1	22080	
8.			=		86,445	
9.			+10%		8,644	
10.						
11.	Total:				95,089/-	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : <u>Work Completed.</u>						
Approved by Project Manager		Approved by Design Team		Approved by M D		
Date: 15/7/2023		Date:		Date:		
Sign: <u>[Signature]</u>		Sign:		Sign:		

Notes. 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



ESTIMATE SHEET									
Company Name:		Genopolis		Approved by:		Subbar reddy			
Project:		Grade		Sign:					
Work Description :		cuplock Fixing work		Work start date		01-07-2023			
Contractor:		Harish		Work end date		15-07-2023			
Prepared By:		Sultan ali		Date :		15-07-2023			
S No.	Item Head	Item Description		Quantity	Units	Rate(Fixed)	Amount		
1	cuplock scaffolding	central lobby cuplock fixing work for central lobby front elevation for structural glazing		3,069.0	sft	3	9,207		
		central lobby cuplock removing work from central lobby front elevation for structural glazing		18,144.0	sft	2	36,288		
		central area from projection cup lock removing		576.0	sft	2	1,152		
		south side road cuplock fixing work		4,482.0	sft	3	13,446		
		north side road cuplock extension fixing for glazing work		984.0	sft	3	2,952		
		north side road top cuplock removing and refixing work		264.0	sft	5	1,320		
		central lobby front elevation cuplock fixing work		7,360.0	sft	3	22,080		
		Note: extra 10% for site is far from city.						SUB TOTAL	
								95,089	



Measurement Sheet

MEASUREMENT SHEET													
Company Name:		Gemopolis		Approved by:		Suben ready							
Project:		Gydc		Sign				01-07-2023					
Work Description :		cuplock Fixing work		Work start date:				15-07-2023					
Contractor:		Harish		Work end date:				15-07-2023					
Prepared By:		Sultan ali		Date :				E=A*B*C*D					
S No.		Item Head		Item Description		A Length		B width		C Height		Quantity	
1		cuplock scaffolding		central lobby cuplock fixing work for central lobby front elevation for structural glazing		33.0		1.0		93.0		3,069.0	
				central lobby cuplock removing work from central lobby front elevation for structural glazing		189.0		1.0		96.0		18,144.0	
				central area front projection cup lock removing		32.0		1.0		18.0		576.0	
				south side road cuplock fixing work		54.0		1.0		83.0		4,482.0	
				north side road cuplock extension for glazing work		12.0		1.0		82.0		984.0	
				north side road top cuplock removing and refixing work		12.0		1.0		22.0		264.0	
				central lobby front elevation cuplock fixing work		80.0		1.0		92.0		7,360.0	