


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1149		Date - site bills Register		19/07/23.	
Company Name:		GVRC		Site:		Innopolis.	
Name of Contractor		Md. Ishaq.					
Nature of work		3600 slab-01, shuttering work.					
Work done		From Date		To Date			
		04/05/23		10/07/23.			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	3600 slab-01						
2.	Lift - 1	980	55	sft	53,900		
3.	Lift - 2	680	55	sft	37,400		
4.	Middle cc wall	5,360	55	sft	2,94,800		
5.	slab	26,844	55	sft	14,76,420		
6.	caps	5,536	55	sft	3,04,480		
7.	cap beams	1,822	55	sft	1,00,210		
8.	slab beams.	6,418.00	55	sft	3,52,990		
9.							
10.							
11.	Total:				26,20,200/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

APPROVED BY

 19/07/23
 Project Manager

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:		GVRRC							
Project:		Innapolis							
Work Description:		3600 Slab-01 Shuttering and Bar Bending							
Name of the Contractor:		MOJabaq							
Prepared By:		K. Srikanth							
Bill Date:		19.07.2023							
work date:		4.5.2023 to 10.7.2023							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=ABCxD Quantity	F Units	G=Sum of E Item Head Total
		internal	36	1	10	1	360.00	Sft	
		external	32	1	10	1	320.00	Sft	680.00
		Middle c/c wall slab	134	1	10	4	5360.00	Sft	5360.00
		Deduction	135	208	1	1	28080.00	Sft	28080.00
			19	12	1	1	228.00		
			14	5	1	1	70.00		
			134	7	1	1	938.00		1236.00
		SLAB							26844.00
		caps	11.66	11.66	2	16	4350.58	Sft	
			5.83	6.83	1	2	79.64	Sft	
			11.66	6.94	1	1	80.92	Sft	
			6.83	6.83	1	2	93.30	Sft	
			11.66	5.83	1	1	67.98	Sft	
			11.66	6.96	1	9	730.38	Sft	
			11.66	5.83	1	1	67.98	Sft	
			6.83	5.83	1	1	39.82	Sft	
			5.8	4.50	1	1	26.10	Sft	5536.69
		Cap beams							
			11.66	1	5	16	932.8	Sft	
			5.83	1	5	2	58.3	Sft	
			11.66	1	5	1	58.3	Sft	
			6.83	1	5	2	68.3	Sft	
			11.66	1	5	1	58.3	Sft	
			11.66	1	5	9	524.7	Sft	
			11.66	1	5	1	58.3	Sft	
			6.83	1	5	1	34.15	Sft	
			5.8	1	5	1	29	Sft	1822.15
		Slab beams							
		B1	30	6	1	2	360	Sft	
		B1	29.25	6	1	1	175.5	Sft	
		B1A	27.12	6	1	2	325.44	Sft	
		B2	10	4.16	1	1	41.6	Sft	
		B2	27.12	4.16	1	2	225.6384	Sft	
		B3	27.12	4.16	1	2	225.6384	Sft	
		B5	15	4.16	1	1	62.4	Sft	
		B6	30	4.66	1	1	139.8	Sft	
		B6	18	4.66	1	1	83.88	Sft	
		B7A	131	6.41	1	2	1679.42	Sft	
		B2	11.99	4.16	1	7	349.1488	Sft	
		B1A/B1	58.48	5.91	1	2	691.2336	Sft	
		B4	58.48	5.91	1	1	345.6168	Sft	
		B5A	28.16	5.66	1	1	159.3856	Sft	
		B1A	28.16	5.91	1	1	166.4256	Sft	
		B1	29.55	5.91	1	1	174.6405	Sft	
		B3	29.55	4.16	1	1	122.928	Sft	
		B6	29.55	4.66	1	1	137.703	Sft	
		B6	31	4.66	1	2	288.92	Sft	
		B7	32	5.91	1	2	378.24	Sft	
		B6A	33	4.66	1	1	153.78	Sft	
		B2/B3	15.75	4.16	1	2	131.04	Sft	6418.3787

