


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2279	Date - site bills Register		22/7/23	
Company Name:		MRMLP	Site:		GMR	
Name of Contractor		Sree Shrivasa Constructions.				
Nature of work		Clubhouse upper basement plastering work				
Work done		From Date	15/10/22	To Date	15/12/22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Clubhouse					
2.	Ceiling slab	4841.3	84.53	SFT	409241.43	
3.	Parapet - 6"					
4.	brickwork &	429	193.21	SFT	82887.09	
5.	plastering.					
6.	staircase	328	193.21	SFT	63372.88	
7.	Lift wall	144	193.21	SFT	27822.24	
8.					583324	
9.	GST @ - 18%				104998.25	
10.						
11.	Total:				688322	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : All works done						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MRMLLP		Approved by:		Ahmed			
Project:		Gulmohar Residency		Sign:					
Work Description:		Clubhouse upper basement plastering work							
Contractor Name:		Sree srinivasa constructions							
Prepared By		D. Nagendar							
Date:		22.07.23							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Clubhouse Plastering work	upper basement ceiling slab	60.00	31.00	1.00	1.00	1860.00	sft	
			54.00	21.50	1.00	1.00	1161.00	sft	
			26.50	23.00	1.00	1.00	609.50	sft	
			7.50	8.50	1.00	1.00	63.75	sft	
			14.00	7.00	1.00	1.00	98.00	sft	
		Beams	19.50	1.00	2.25	11.00	482.63	sft	
			26.00	1.00	2.25	3.00	175.50	sft	
			16.00	1.00	2.25	4.00	144.00	sft	
			8.50	1.00	2.00	3.00	51.00	sft	
		Landings	14.00	7.00	1.00	2.00	196.00	sft	
							4841.38	sft	
	Parapet brickwork & plastering	upper basement parapet-6" brickwall	61.00	3.25	1.00	1.00	198.25	sft	
			31.50	3.25	1.00	1.00	102.375	sft	
			21.00	3.25	1.00	1.00	68.25	sft	
			11.50	3.25	1.00	1.00	37.38	sft	
			7.00	3.25	1.00	1.00	22.75	sft	
							429.00	sft	
		Staircase wall-6" brickwall	14.00	8.00	1.00	2.00	224.00	sft	
			13.00	8.00	1.00	1.00	104.00	sft	
							328.00	sft	
		Lift wall -8" brick wall	6.00	8.00	1.00	3.00	144.00	sft	