

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1162	Date - site bills Register	02/08/23			
Company Name:	GIVRC	Site:	Immunopolis			
Name of Contractor	Abdul Sadeeq					
Nature of work	4545, False ceiling at east, west lobby					
Work done	From Date	To Date				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	4545 False ceiling at west lobby	988	36	Sft	35528	
2.	4545 West side ceiling	188	36	Sft	6768	
3.	4545 east side lobby false ceiling	168	36	Sft	6048	
4.	Vertical ceiling	208	36	Sft	7488	
5.	4545 east side upper basement	210	36	Sft		
6.	West side terrace lobby	312	36	Sft		
7.	Vertical ceiling	74	36	Sft		
8.					82080	
9.					12312	
10.						
11.	Total:				94398	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign: <i>Muliyil</i>		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:							
Project:		GVRC				T. Madhu	
Work Description:		Innopolis				Approved by: T madhu	
Name of the Contractor		4545, Falseceiling at east, west lobby					
Prepared By		Abdul Qadeer					
Date	28.07.2023	Sufyan					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	item head total
1	4545	Falseceiling at west lobby	288	sft	36	10368	
			168	sft	36	6048	
	4545	vertical ceiling	456	sft	36	16416	
			188	rft	36	6768	
			108	rft	36	3888	
	4545	east side lobby falseceiling	-				
			168	sft	36	6048	
		Vertical ceiling	100	sft	36	3600	
			208	rft	36	7488	
	4545	east side upper basement lobby	210	sft	36	7560	
		West side terrace lobby	312	sft	36	11232	
		vertical ceiling	74	rft	36	2664	
						82080	
		Add 15% as site is far from city				12312	
					Total	94392	



MEASUREMENT SHEET

Company Name:	GVRC	T. Madhu
Project:	Innopolis	Approved by: T madhu
Work Description:	4545, Falseceiling at east, west lobby	
Name of the Contractor	Abdul Qadeer	
Prepared By	Sufyan	
Date	28.07.2023	

S No.	Item Head	Item Description	A	B	C	D	E=AXBXCXD	F	G=Sum of E
1	4545	Falseceiling at west lobby	Length	width	height	no's	Quantity	units	item head total
			48	1.50	1	4	288.00	sft	
			28	1.50	1	4	168.00	sft	
							456.00		
	4545	vertical ceiling	47	1	1	4	188.00	rft	
			27	1	1	4	108.00	rft	
	4545	east side lobby falseceiling	42	1	1	4	168.00		
			20	1.25	1	4	100.00		
		Vertical ceiling	52	1	1	4	208.00	rft	
	4545	east side upper basement lobby	21	10	1	1	210.00	sft	
		West side terrace lobby	24	13	1	1	312.00	sft	
		vertical ceiling	37	1	1	2	74.00	rft	