

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		212		Date - site bills Register		
Company Name:		GVDC		Site:		Grenopolis
Name of Contractor		Deva das				
Nature of work		Electician				
Work done		From Date	04/07/23	To Date	08/04/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	FRLSH cable	35	35	Mtrs	1225	
2.	Lighting in fire pump					
3.	room					
4.	② FRLSH cable lighting	60	35	Mtrs	2100	
5.	in main pcc electrical					
6.	room					
7.	③ FRLSH cable lighting	40	35	Mtrs	1400	
8.	room					
9.	④ Tube light fittings	15	60	NO'S	900	
10.	⑤ flame proof light fittings	5	150	NO'S	750	
11.	⑥ DB Box fixing	Total: 3				
		Add 30% as site		NO'S from city		8025
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : work completed						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 2/8/23		Date:		Date:		
Sign:		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		GVIDC		Approved By		Ramesh Reddy			
Project:		Genopolis							
Work Description:		Electric power connection with FRLSH pump room lighting and Main electrical room lighting							
Name of the Contractor		Deva das							
Prepared By		V. Akhil murthy							
Bill Date:		07.18.2023							
work date		4.7.2023 to 8.7.2023							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	FRLSH cable lighting in Fire pump room and Electrical room lighting	FRLSH cable lighting in Fire pump room	35.00	1.00	1.00	1.00	35.00	Mtrs	
		FRLSH cable lighting in Main PCC Electrical room	60.00	1.00	1.00	1.00	60.00	Mtrs	
		FRLSH cable lighting in Terrace Electrical room	40.00	1.00	1.00	1.00	40.00	Mtrs	
		Tube light fitting	1.00	1.00	1.00	1.00	15	No's	
		Flame proof light fitting	1.00	1.00	1.00	5	No's		
		DB BOX fixing	1.00	1.00	1.00	3	No's		

ESTIMATE SHEET							
Company Name:	GVDC				Approved by:	Ramesh reddy	
Project:	Genopolis				Sign:		
Work Description:	Electric power connection with FRLSH pump room lighting and Main electrical room lighting						
Name of the Contractor	Deva das						
Prepared By	V. Akhil Murthy						
Bill Date:	07.31.2023						
work date	18.7.2023 to 31.7.2023						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
1	FRLSH cable lighting in Fire pump room and Electrical room lighting	FRLSH cable lighting in Fire pump room	35.00	Mtrs	35	1,225.00	
		FRLSH cable lighting in Main PCC Electrical room	60.00	Mtrs	35	2,100.00	
		FRLSH cable lighting in Terrace Electrical room	40.00	Mtrs	35	1,400.00	
		Tube light fitting	15	No's	60	900.00	
		Flame proof light fitting	5	No's	150	750.00	
		DB BOX fixing	3	No's	250	750.00	
					TOTAL	7125	
		Add 20% as site is fare from city				150	
		TOTAL AMOUNT				8025	