

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		241		Date - site bills Register		
Company Name:		GUDC		Site:		Grenopolis
Name of Contractor Devadas						
Nature of work Electician						
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1	① north side 20 pack	460	10	Rft	4600	
2.	lift power cable pull					
3	② south side 20 pack	148	10	Rft	1480	
4.	lift power cable pull					
5.	and clamps			R.		
6	③ Central lobby south side	312	10	Rft	3120	
7.	13 pack lift power cable					
8	④ central lobby north side	296	10	Rft	2960	
9.	13 pack lift power cable					
10	⑤ chipping & lift DB Box	4	300	no's	1200	
11.	Total:	Add 30% as site fee from city			2672	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO. 16032
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : work completed						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 2/8/23		Date:		Date:		
Sign:		Sign:		Sign:		


Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name		GVDC		Approved By		Ramesh Reddy													
Project:		Genopolis																	
Work Description:		Lift Main incoming cable pulling and clamping from Electrical room to Lift DB box																	
Name of the Contractor		Deva das																	
Prepared By		V. Akhil murthy																	
Bill Date:		07.18.2023																	
work date		4.7.2023 to 8.7.2023																	
S No.		Item Head		Item Description		A		B		C		D		E=AxBxCxD		F		G=Sum of E	
1		Lift Main incoming cable pulling and clamping from Electrical room to Lift DB box		North Side 20 pack lift power cable pulling and clamping from Electrical room to Lift DB box		460.00		1.00		1.00		1.00		460.00		Rft		460.00	
				South Side 20 pack lift power cable pulling and clamping from Electrical room to Lift DB box		148.00		1.00		1.00		1.00		148.00		Rft		148.00	
				Central lobby South Side 13 pack lift power cable pulling and clamping from Electrical room to Lift DB box		312.00		1.00		1.00		1.00		312.00		Rft		312.00	
				Central lobby North Side 13 pack lift power cable pulling and clamping from Electrical room to Lift DB box		296.00		1.00		1.00		1.00		296.00		Rft		296.00	
				Chipping & Lift DB BOX fixing		1.00		1.00		1.00		4		4		Nos		4	

[Handwritten Signature]
21/8/23

ESTIMATE SHEET						
Company Name:	GVDC				Approved by:	Ramesh reddy
Project:	Genopolis				Sign:	
Work Description:	Lift Main incoming cable pulling and clamping from Electrical room to Lift DB box					
Name of the Contractor:	Deva das					
Prepared By:	V. Akhii Murthy					
Bill Date:	07.18.2023					
work date:	4.7.2023 to 8.7.2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Lift Main incoming cable pulling and clamping from Electrical room to Lift DB box	North Side 20 pack lift power cable pulling and clamping from Electrical room to Lift DB box	460.00	Rft	10	4600.00
		South Side 20 pack lift power cable pulling and clamping from Electrical room to Lift DB box	148.00	Rft	10	1480.00
		Central lobby South Side 13 pack lift power cable pulling and clamping from Electrical room to Lift DB box	312.00	Rft	10	3120.00
		Central lobby North Side 13 pack lift power cable pulling and clamping from Electrical room to Lift DB box	296.00	Rft	10	2960.00
		Chipping & Lift DB BOX fixing	4	Nos	300	1200.00
TOTAL						13360
Add 20% as site is fare from city						2672
TOTAL AMOUNT						16032


 2/18/23