


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1169	Date - site bills Register	07/08/23			
Company Name:	G VRC	Site:	Innopole			
Name of Contractor	Pappunam					
Nature of work	GPO work @ 2727, South, 4545 South, Miscell work.					
Work done	From Date	To Date				
	30-7-2023	04-08-2023				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	2727 South side	388	35	sqft	13580	
2.	4545 External	320	35	sqft	11200	
3.	4545 External	470	35	sqft	16450	
4.	South side cladding					
5.						
6.	2727 Chapering	537.5	27	sqft	14512.5	
7.	4545 Chapering	445	27	sqft	12015	
8.	South 4545	160	27	sqft	4320	
9.	Chapering	700	27	sqft	18900	
10.						
11.	Total:				90974.8	
Bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		
Measurement & estimate sheet:	<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name :	GVRC					Approved	Madhu
Project :	INNOPOLIS					Sign:	
Work Description :	Granite work						
Contractor Name :	Pappuram						
Prepared by :	Sufyan						
Date :	04.08.2023						

			A	B	C	D	E=AxBxCxD	F
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units
1	2727 south side	External work	185	1	1	2	370	SFT
	2727 south side	South side staircase granite	6	3	1	1	18	sft
	4545 external	north side	21	1	1	2	42	SFT
	4545 external	north side	31	1	1	2	62	SFT
	4545 external		12	1	1	3	36	SFT
	4545 external	north side	90	1	1	2	180	SFT
	4545 external	South side granite cladding	156	1	2	1	312	SFT
		South side granite cladding	158	1	1	1	158	rft
2	2727 south side	Chamfering	195	1	1	1	195	rft
	Chamfering	Chamfering	87	1.6	1	2	278.4	SFT
		Chamfering	20	1.6	1	2	64	SFT
3	4545 external	Chamfering	163	1	1	1	163	SFT
	Chamfering		60	1.6	1	2	192	SFT
			1	1	90	1	90	SFT
			160	1	1	1	160	SFT
4	South side cladding	Chamfering	350	0.5	2	2	700	SFT