

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1167		Date - site bills Register		07/08/23.	
Company Name:		GIVRC		Site:		Innopolis	
Name of Contractor Y. Eshwara Rao							
Nature of work 2727, 4545 scaffolding for ACP, both rooms							
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	2727 Southside scaff	2880	7	sft	20160		
2.	4545 West gent. L.H.C						
3.	plumbing work scaff	1,856	5	sft	9,280		
4.	East g. L.H.C	1,856	5	sft	9,280		
5.	4545 external						
6.	removing	91890	5	sft	11700		
7.	Southside removing	4250	2	sft	8500		
8.	4545 West Lobby	768	5	sft	3840		
9.	4545 external SW						
10.	scaffolding for	4050	7	sft	28350		
11.	ACP, NW scaffolding						
Total:				Total =	91101		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>M. W. W.</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**ESTIMATE SHEET**

<b>Company Name :</b>	GVRC					<b>Approver</b>	Madhu	
<b>Project :</b>	INNOPOLIS					<b>Sign:</b>		
<b>Work Description :</b>	4545, 2727 Scaffolding for ACP, bathrooms, ceiling and misc							
<b>Contractor Name :</b>	Eshwar							
<b>Prepared By :</b>	Sufyan							
<b>Date :</b>	04.08.2023							
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>	<b>Item Head Total</b>	
1	2727 south side	External Scaffolding for glass cleaning	2880	sft	7	20160		
	4545 gents	west side bathroom, for plumbing and electrical	768	sft	5	3840		
	4545 ladies	west side bathroom, for plumbing and electrical	768	sft	5	3840		
	4545 handicap	west side bathroom, for plumbing and electrical	320	sft	5	1600		
2	4545 gents	east side bathroom, for plumbing and electrical	768	sft	5	3840		
	4545 ladies	east side bathroom, for plumbing and electrical	768	sft	5	3840		
	4545 handicap	east side bathroom, for plumbing and electrical	320	sft	5	1600		
3	4545 external removing	East side for granite cladding	2340	sft	5	11700		
		south side Removing of scaffolding deadwall	2125	sft	2	4250		
		4545 north east scaffolding removing	2125	sft	2	4250		
4	4545 west lobby	scaffolding for fire pipes	768	sft	5	3840		
5	4545 external	SW scaffolding for ACP	900	sft	7	6300		
		NW scaffolding for ACP	900	sft	7	6300		
		West side	2250	sft	7	15750		
	4545 external							
		<b>Total</b>				<b>91110</b>		



**MEASUREMENT SHEET**

Company Name :		GVRC		Approval		Madhu			
Project :		INNAPOLIS		Sign:					
Work Description :		4545, 2727 Scaffolding for ACP, bathrooms, ceiling and misc							
Contractor Name :		Eshwar							
Prepared by :		Sufyan							
Date :		04.08.2023							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	
1	2727 south side	External Scaffolding for glass cleaning	45	1	16	4	2880	SFT	
	4545 gents	west side bathroom, for plumbing and electrical	12	1	16	4	768	SFT	
	4545 ladies	west side bathroom, for plumbing and electrical	12	1	16	4	768	SFT	
	4545 handicap	west side bathroom, for plumbing and electrical	5	1	16	4	320	SFT	
	2	4545 gents	east side bathroom, for plumbing and electrical	12	1	16	4	768	SFT
		4545 ladies	east side bathroom, for plumbing and electrical	12	1	16	4	768	SFT
		4545 handicap	east side bathroom, for plumbing and electrical	5	1	16	4	320	SFT
		34545 external	East side for granite cladding	130	1	18	1	2340	SFT
		removing	south side Removing of scaffolding deadwall	25	1	85	1	2125	SFT
	4545 north east scaffolding removing		25	1	85	1	2125	SFT	
44545 west lobby	scaffolding for fire pipes	24	1	16	2	768	SFT		
54545 external	SW scaffolding for ACP	10	1	90	1	900	SFT		
	NW scaffolding for ACP	10	1	90	1	900	SFT		
4545 external	West side	50	1	45	1	2250	SFT		