


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		247		Date - site bills Register			
Company Name:		Geempolis		Site:		Guelc	
Name of Contractor		D. Hanish					
Nature of work		Cuplock Scaffolding					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	119 Block East road	1350	3	Sft	4,050		
2.	119 Block (6x6) 10x	1350	3.45	4	4,658		
3.	191-Block East	4,500	3	4	13,500		
4.	191-Block (6x6) 10x	1,288	3.45	4	4,444		
5.	North side pp gravity	1,120	5	4	5,600		
6.	South side road 6x6	2,116	3	4	32,251		
7.	side gravity 191	400	2	4	60,452		
8.	tenale ocp sheet pt	5,016	3.45	84	1,16,247		
9.	pp replacement 10x						
10.	Curry						
11.	Total:				2,41,201		
Bill required		YES NO.		GST bill required		YES NO.	
Measurement & estimate sheet:		Required Not required		Measurement & estimate sheet:		Enclosed Not enclosed	
PO/WO no				PO/WO date:			
Remarks:		Work Coupled.					
Approved by Project Manager		Approved by Design Team		Approved by M D			
Date: 07/8/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Krishna harish scaffolding.xlsx
Estimate sheet

ESTIMATE SHEET							
Company Name:	Gemopolis	Approved by:	subba reddy	Amount			
Project:	Gvde	Sign:					
Work Description :	cuplock scaffolding	Work start date:	20.06.23				
Contractor:	harish	Work end date:	29.07.23				
Prepared By:	sultan	Date :	05.08.23				
S No	Item Head	Item Description	Quantity	Units	Rate(Fixed)	Amount	
		block 119 block east road cuplock fixing work for structural glazing	1,350	sft	3	4,050	
		block 119 block other part east road cuplock fixing work for structural glazing with additional 6x6 adding 10% extra	1,350	sft	3.45	4,658	
		block 191 block east road cuplock fixing work for structural glazing	4,500	sft	3	13,500	
		block 191 block other part east road cuplock fixing work for structural glazing with additional 6x6 adding 10% extra	1,288	sft	3.45	4,444	
1	cuplock scaffolding	north side top removing of cuplock and refixing for structural glazing work	1,120.00	sft	5	5,600	
		south side road scaffolding fixing work	2,116.00	sft	3	32,251	
		cuplock removing work near east road for 191 block fire door fixing	400.00	sft	2	60,452	
		terrace acp sheet fixing work at top front elevation removing, fixing and 10% extra for cutting	5,016.00	sft	3.45	1,16,247	
					sub total	2,41,201	

Krishna harish scaffolding.xlsx
Measurement Sheet

MEASUREMENT SHEET		Approved by		subba reddy		
Company Name:	Gemopolis	Sign:				
Project	Gvdc	Work start date:	20 06 23			
Work Description :	cuplock scaffolding	Work end date:	29 07 23			
Contractor	harsh	Date :	05 08 23			
Prepared By:	sultan	A		B		E=AXBxCxD
S No	Item Head	Length	width	Height	Quantity	
1	cuplock scaffolding	block 119 block east road cuplock fixing work for structural glazing	18	1	75	1,350
		block 119 block other part east road cuplock fixing work for structural glazing with additional 6'x6' adding 10% extra	18	1	75	1,350
		block 191 block east road cuplock fixing work for structural glazing	60	1	75	4,500
		block 191 block other part east road cuplock fixing work for structural glazing with additional 6'x6' adding 10% extra	14	1	92	1,288
		north side top removing of cuplock and refixing for structural glazing work	32	1	35	1,120
		south side road scaffolding fixing work	23	1	92	2,116
		cuplock removing work near east road for 191 block fire door fixing	5	1	80	400
	terrace acp sheet fixing work at top from elevation removing,fitting and fixing	418	1	12	5,016	