


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		- 284 -		Date - site bills Register		11/8/23	
Company Name:		MRPLLP		Site:		NGH	
Name of Contractor		N. Dharma Rao					
Nature of work		Water proofing work (stage - 4)					
Work done		From Date		1/8/23		To Date	
						5/8/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block.	1425	28/-	sft	39,900/-		
2.	Flat no - 806,		GST	18%	7182/-		
3.	808 X 809	1425	28/-	sft	39,900/-		
4.	water proofing		GST	18%	7182/-		
5.	work done.	1425	28/-	sft	39,900/-		
6.			GST	18%	7182/-		
7.							
8.							
9.							
10.							
11.	Total:				1,41,246/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 11/8/23		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**ESTIMATE SHEET**

<b>Company Name:</b>			MRPLLP			<b>Approved</b>		
<b>Project:</b>			Nilgiri Heights					
<b>Work Description:</b>			Water Proofing Work (Stage - 4) for A - 801, A - 808, A - 809					
<b>Name of the Contractor</b>			Nelli Dharmrao (Turnkey - Civil Work)					
<b>Prepared By</b>			Vijay Raj					
<b>Date:</b>			08-08-2023					
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Percentage</b>	<b>Rate</b>	<b>Amount</b>	<b>Item Head Total</b>
	Water Proofing Work (Stage - 4) for A - 801, A - 808, A - 809							
1	Water Proofing Work	A - 801 -1425 sft	1,425.00	sft	10%Of 280	28.00	39,900.00	
		Stage - 4 GST 18%					7,182.00	
		A - 808 -1425 sft	1,425.00	sft	10%Of 280	28.00	39,900.00	<b>47,082.00</b>
		A - 809 -1425 sft	1,425.00	sft	10%Of 280	28.00	39,900.00	<b>47,082.00</b>
	<b>Grand Total</b>							<b>1,41,246.00</b>
<b>Amount in words - One Lakhs Forty One Thousand Two Hundred and Forty Six rupees only</b>								

*f*

