


Construction division.  
Advice for giving credit to contractors/suppliers.

| Sl. No. – site bills register   |                         | 285   |        | Date - site bills Register    |                  | 11/8/23   |  |
|---|-------------------------|---|--------|-------------------------------|------------------|---|--|
| Company Name:   |                         | MRPUP   |        | Site:                         |                  | NGH   |  |
| Name of Contractor  |                         | B. Basappa  |        |                               |                  |   |  |
| Nature of work  |                         | Painting work   |        |                               |                  |   |  |
| Work done   |                         | From Date   |        | 10/6/23                       |                  | To Date   |  |
|   |                         |   |        |                               |                  | 30/7/23   |  |
| Sl. No.   | Villa/Flat/block no.    | Qty.  | Rate   | Units                         | Amount           | Contractors bill no   |  |
| 1.  | A-Block 6 <sup>th</sup> | -10,971-  | 5.50/- | sft                           | 60,340/-         |   |  |
| 2.  | & 7 <sup>th</sup> floor | -3,540-   | 5.50/- | sft                           | 19,470/-         |   |  |
| 3.  | Corridor                |   |        |                               |                  |   |  |
| 4.  | Painting                |   |        |                               |                  |   |  |
| 5.  | windows & open          | -502-   | 5.50/- | sft                           | - 2,761/-        |   |  |
| 6.  | Place Deduction         |   |        |                               |                  |   |  |
| 7.  |                         |   |        |                               |                  |   |  |
| 8.  |                         |   |        |                               |                  |   |  |
| 9.  |                         |   |        |                               |                  |   |  |
| 10.   |                         |   |        |                               |                  |   |  |
| 11.   | Total:                  |   |        |                               |                  | 77,061/-  |  |
| Bill required   |                         | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.                  |        | GST bill required             |                  | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.                  |  |
| Measurement & estimate sheet:   |                         | <input checked="" type="checkbox"/> Required<br><input type="checkbox"/> Not required |        | Measurement & estimate sheet: |                  | <input checked="" type="checkbox"/> Enclosed<br><input type="checkbox"/> Not enclosed |  |
| PO/WO no.   |                         | -   |        | PO/WO date:                   |                  | -   |  |
| Remarks : kindly deduct the PO amount of <del>20</del> Purchase Order no - 20230622024.   |                         |   |        |                               |                  |   |  |
|   |                         |   |        |                               |                  |   |  |
|   |                         |   |        |                               |                  |   |  |
| Approved by Project Manager   |                         | Approved by Design Team   |        |                               | Approved by M.D. |   |  |
| Date: 11/8/23   |                         | Date:   |        |                               | Date:            |   |  |
| Sign:  |                         | Sign:   |        |                               | Sign:            |   |  |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## Bill for Labour Charges

B Basappa  
Mallapur  
Hyderabad

Date.11.08.23

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** Paintwork  
**Towards:** Allowance for Labour charges

| S No. | Description  | Amount     |
|-------|--|------------|
| 1.    | Brief description of work done: Towards completion of 2coats luppum work at 2 <sup>nd</sup> , 3 <sup>rd</sup> & 4 <sup>th</sup> floor corridor work<br><br>Total Amount = 77062/-<br><br>Work done from date: 10.06.2023 to date: 30.07.2023 | Rs.30824/- |

Amount in words: thirty thousand eight hundred and twenty four rupees only.

Sign: \_\_\_\_\_

## Bill for Equipment Charges

B Basappa  
Mallapur  
Hyderbad

Date.11.08.23

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** Paintwork  
**Towards:** Allowance for Equipment charges

| S No. | Description  | Amount     |
|-------|--|------------|
| 1.    | Brief description of work done: Towards completion of 2coats luppum work at 2 <sup>nd</sup> , 3 <sup>rd</sup> & 4 <sup>th</sup> floor corridor work<br><br>Total Amount = 77062/-<br><br>Work done from date: 10.06.2023 to date: 30.07.2023 | Rs.30824/- |

Amount in words: thirty thousand eight hundred and twenty four rupees only.

Sign: \_\_\_\_\_

## Bill for Consumable Charges

B Basappa  
Mallapur  
Hyderabad

Date.11.08.23

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** Paintwork  
**Towards:** Allowance for Consumable charges

| S No. | Description  | Amount     |
|-------|--|------------|
| 1.    | Brief description of work done: Towards completion of 2coats luppum work at 2 <sup>nd</sup> , 3 <sup>rd</sup> & 4 <sup>th</sup> floor corridor work<br><br>Total Amount = 77062/-<br><br>Work done from date: 10.06.2023 to date: 30.07.2023 | Rs.15412/- |

Amount in words: Fifteen thousand four hundred and twelve rupees only.

Sign: \_\_\_\_\_

**MEASUREMENT SHEET**

Approved by: Vijay raj

|                   |   |   |               |              |               |             |                 |              |                        |  |  |
|-------------------|---|---|---------------|--------------|---------------|-------------|-----------------|--------------|------------------------|--|--|
| Company Name:     |   | MRPLLP  |               |              |               |             |                 |              |                        |  |  |
| Project:          |   | NGH   |               |              |               |             |                 |              |                        |  |  |
| Work Description: |   | Painting work   |               |              |               |             |                 |              |                        |  |  |
| Contractor:       |   | B.Basappa   |               |              |               |             |                 |              |                        |  |  |
| Prepared By:      |   | Anil.M  |               |              |               |             |                 |              |                        |  |  |
| Date:             |   | 11.08.2023  |               |              |               |             |                 |              |                        |  |  |
| <b>S.No.</b>      | <b>Item Head</b>                            | <b>Item Description</b>   | <b>Length</b> | <b>Width</b> | <b>Height</b> | <b>No's</b> | <b>Quantity</b> | <b>Units</b> | <b>Item Head Total</b> |  |  |
| 1                 | Block-A 6th and 7th floor corridor painting | Block A 6th and 7th floor walls corridor painting 2 coats luppum work   | 276.0         | 1.0          | 9.3           | 2.0         | 5,133.6         | Sft          |                        |  |  |
|                   |   |   | 198.0         | 1.0          | 9.3           | 2.0         | 3,682.8         | Sft          |                        |  |  |
|                   |   |   | 40.0          | 1.0          | 9.3           | 2.0         | 744.0           | Sft          |                        |  |  |
|                   |   |   | 38.0          | 1.0          | 9.3           | 2.0         | 706.8           | Sft          |                        |  |  |
|                   |   |   | 38.0          | 1.0          | 9.3           | 2.0         | 706.8           | Sft          |                        |  |  |
|                   |   | Block A 6th and 7th floor ceiling corridor painting 2 coats luppum work | 138.0         | 6.0          | 1.0           | 2.0         | 1,656.0         | Sft          |                        |  |  |
|                   |   |   | 99.0          | 6.0          | 1.0           | 2.0         | 1,188.0         | Sft          |                        |  |  |
|                   |   |   | 20.0          | 6.0          | 1.0           | 2.0         | 240.0           | Sft          |                        |  |  |
|                   |   |   | 19.0          | 6.0          | 1.0           | 2.0         | 228.0           | Sft          |                        |  |  |
|                   |   |   | 19.0          | 6.0          | 1.0           | 2.0         | 228.0           | Sft          |                        |  |  |
| 2                 | Deductions of windows and open place        | Deductions of windows and open place                                    | 4.00          | 8.00         | 1.00          | 12.00       | 384.0           | Sft          |                        |  |  |
|                   |   |   | 6.6           | 9.0          | 1.0           | 2.0         | 118.8           | Sft          |                        |  |  |

