


**Construction division.**  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2297	Date - site bills Register		11/8/23		
Company Name:		MRMLLP	Site:		GMR		
Name of Contractor		K. Krishna.					
Nature of work		Scaffolding work in clubhouse					
Work done		From Date	9/7/23	To Date	5/8/23		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Clubhouse						
2.	staircases - 4m	525	7	sft	3675		
3.	3m	525	7	sft	3675		
4.	Badminton						
5.	Court top	360	7	sft	2520		
6.		180	7	sft	1260		
7.	Lift pit	1800	7	sft	12600		
8.							
9.							
10.							
11.	Total:				23930		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input checked="" type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: 		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



## ESTIMATE SHEET

Company Name:	MRMILLP					Approved by	Ahmed	
Project:	Gulmohar Residency					Sign:		
Work Description:	Scaffolding work							
Contractor Name:	K. Krishna							
Prepared By	Nagendar							
Date:	10.08.23							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	Clubhouse staircases scaffolding work	4m staircase	525	Sft	7.00	3,675		
		3m staircase	525	Sft	7.00	3,675		
		Badminton court top	360	Sft	7.00	2,520		
			180	Sft	7.00	1,260		
2	Lift pit		1800.00	Sft	7.00	12,600		
	Inwords	Twenty three thousand seventy three rupees only					23,730	

## MEASUREMENT SHEET

Company Name:		MRMLLP		Approved by:		Ahmed			
Project:		Gulmohar Residency		Sign:					
Work Description:		Scaffolding work							
Contractor Name:		K. Krishna Nagendar							
Prepared By									
Date:		10.08.23							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units	G = sum of E Item Head Total
1	Clubhouse staircases scaffolding work	4m staircase	35.00	1.00	15.00	1.00	525.00	Sft	
		3m staircase	35.00	1.00	15.00	1.00	525.00	Sft	
		Badminton court top	60.00	1.00	6.00	1.00	360.00	Sft	
			30.00	1.00	6.00	1.00	180.00	Sft	
2	Lift pit		24.00	1.00	75.00	1.00	1800.00	Sft	



## Allowance for Labour charges

K. Krishna  
Mallapur  
Hyderabad

Date: 09.08.2023

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Scaffolding work  
**Towards:** Bill for labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards Clubhouse both staircases, badminton court & lift scaffolding work. Total amount =23730/- Work done from date 02.07.2023 to date 05.08.2023.	Rs.9492 /-

Amount in words: Nine thousand four hundred ninety two Rupees Only.

Sign: \_\_\_\_\_



## Bill for Equipment Allowance

K. Krishna  
Mallapur  
Hyderabad

Date: 10.08.2023

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Scaffolding work  
**Towards:** Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards Clubhouse both staircases, badminton court & lift scaffolding work. Total amount =23730/- Work done from date 02.07.2023 to date 05.08.2023.	Rs.9492 /-

Amount in words: Nine thousand four hundred ninety two Rupees Only.

Sign: \_\_\_\_\_



## Allowance for Consumables

K. Krishna  
Mallapur  
Hyderabad

Date: 10.08.2023

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Scaffolding work  
**Towards:** Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Clubhouse both staircases, badminton court & lift scaffolding work. Total amount =23730/- Work done from date 02.07.2023 to date 05.08.2023.	Rs.4746 /-

Amount in words: Four thousand seven hundred forty six Rupees Only.

Sign: \_\_\_\_\_