



Construction division.
Advice for giving credit to contractors/suppliers.

| Sl. No. - site bills register | | Gvole 264 | | Date - site bills Register | | |
|-------------------------------------------------------------------------------------------|----------------------|-------------------------------------------------------------------------|-----------------------------------|-------------------------------|---------|------------------------------------------------------------------------------------|
| Company Name: | | Grenopolis | | Site: | | Gvole |
| Name of Contractor Devadas | | | | | | |
| Nature of work Electrical | | | | | | |
| Work done | | From Date | 14/7/23 | To Date | 18/7/23 | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no |
| 1. | 3hp motor electrical | | | | | |
| 2. | power connection | 2 | 3000 | NO'S | 6000 | |
| 3. | municipal water tank | | | | | |
| 4. | | | | | | |
| 5. | 3hp motor electrical | 2 | 3000 | NO'S | 6000 | |
| 6. | power connection | | | | | |
| 7. | raw water tank | | | | | |
| 8. | 3hp motor electrical | 2 | 3000 | NO'S | 6000 | |
| 9. | power connection | | | | | |
| 10. | Recycle water tank | | | | 18000 | |
| 11. | Total: | | Add 10% as site is fare from city | | | 19800 |
| Bill required | | <input type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | | <input type="checkbox"/> YES <input type="checkbox"/> NO. |
| Measurement & estimate sheet: | | <input type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed |
| PO/WO no. | | | | PO/WO date: | | |
| Remarks : work completed | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | |
| Date: 18/8/23 | | Date: | | Date: | | |
| Sign:  | | Sign: | | Sign: | | |

Notes. 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

| | | | | | | | | | |
|------------------------|---------------------------------------------------------------------------|------------------------------------------------------------|--------|-------|-------------|--------------|----------|--------|-----------------|
| Company Name: | GVDC | | | | Approved By | Ramesh reddy | | | |
| Project: | Genopolis | | | | | | | | |
| Work Description: | UG Sumps 3hp motor electrical power connection with wiring upto PDB panel | | | | | | | | |
| Name of the Contractor | Deva das | | | | | | | | |
| Prepared By | V.Akhil murthy | | | | | | | | |
| Bill Date: | 07.20.2023 | | | | | | | | |
| work date | 14.7.2023 to 18.7.2023 | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| S No. | Item Head | Item Description | Length | Width | Height | Nos. | Quantity | Units | Item Head Total |
| 1 | UG Sumps 3hp motor | 3hp motor electrical power connection Municipal water tank | 1.00 | 1.00 | 1.00 | 2 | 2 | 2 No's | 2 |
| 2 | electrical power connection with wiring upto PDB panel | 3hp motor electrical power connection Raw water tank | 1.00 | 1.00 | 1.00 | 2 | 2 | 2 No's | 2 |
| 3 | | 3hp motor electrical power connection Recycle water tank | 1.00 | 1.00 | 1.00 | 2 | 2 | 2 No's | 2 |



ESTIMATE SHEET

| | | | | | | |
|------------------------|---------------------------------------------------------------------------|------------------------------------------------------------|-------------|--------------|--------------|--------------|
| Company Name: | GVDC | | Approved By | Ramesh reddy | | |
| Project: | Genopolis | | | | | |
| Work Description: | UG Sumps 3hp motor electrical power connection with wiring upto PDB panel | | | | | |
| Name of the Contractor | Deva das | | | | | |
| Prepared By | V.Akhil | | | | | |
| Bill Date: | 08.08.2023 | | | | | |
| work date | 1.8.2023 to 8.8.2023 | | | | | |
| S No. | Item Head | Item Description | Quantity | Units | Rate | Amount |
| 1 | UG Sumps 3hp motor electrical power connection with wiring upto PDB panel | 3hp motor electrical power connection Municipal water tank | 2 | No's | 3000 | 6000 |
| 2 | UG Sumps 3hp motor electrical power connection with wiring upto PDB panel | 3hp motor electrical power connection Raw water tank | 2 | No's | 3000 | 6000 |
| 3 | UG Sumps 3hp motor electrical power connection with wiring upto PDB panel | 3hp motor electrical power connection Recycle water tank | 2 | No's | 3000 | 6000 |
| | | | | | TOTAL | 18000 |
| | | Add 10% as site is fare from city | | | | 1800 |
| | | TOTAL AMOUNT | | | | 19800 |