


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2326		Date - site bills Register		23/08/23.		
Company Name:		MRMLP.		Site:		G.M.P.		
Name of Contractor V. Bala Krishna.								
Nature of work Water Proofing work.								
Work done		From Date		To Date				
		24/07/2023		15/08/23.				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no		
1.	Water Proofing of							
2.	A-block OHT Tank							
3.	Cleaning + Chipping	1297	20	SFT	25,950			
4.	Water Proofing work	1297	30	SFT	38,925			
5.	Lifting Charges	1297	6	SFT	7782			
6.	Applying of chemical	528	6	SFT	3168			
7.	coat on walls.				7266			
8.	addin 10% for service							
9.								
10.								
11.	Total:				79923			
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.				PO/WO date:				
Remarks : A - block OHT water proofing work done.								
deduct from Susasani Constructions.								
Approved by Project Manager		Approved by Design Team		Approved by M.D.				
Date: 23/08/2023		Date:		Date:				
Sign: 		Sign:		Sign:				

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name: MRMLLP
 Project: Gulmohar Residency
 Work Description: Water Proofing work
 Contractor Name: Bala Krishna
 Prepared By: Srinivas.N
 Date: 19-08-2023

Approved by Narander Reddy
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=AxBxCxD Quantity	F Units
1	A Block Water Proofing Work	OHT Tank 1 Walls	10.00	1.00	7.50	2.00	150.00	sft
		Walls	6.50	1.00	7.50	4.00	195.00	sft
		Area	10.00	6.50	1.00	1.00	65.00	sft
		Galtha	33.00	1.00	1.00	1.00	1.00	sft
		OHT Tank 2 Walls	18.00	1.00	7.50	2.00	270.00	sft
		Walls	10.00	1.00	7.50	2.00	150.00	sft
		Area	12.00	10.00	1.00	1.00	120.00	sft
		Galtha	44.00	1.00	1.00	1.00	1.00	sft
		Lift Head Room	10.00	1.00	7.50	2.00	150.00	sft
		Walls	6.50	1.00	7.50	2.00	97.50	sft
Applying of Chemical Coat in walls		Floor Area	10.00	6.50	1.00	1.00	65.00	sft
		Galtha	33.00	1.00	1.00	1.00	33.00	sft
							1297.50	
			23	1	8	2	368.00	sft
			10	1	8	2	160.00	sft

Allowance for Consumables

V Bala Krishna,
Mallapur.

Date: 17-07-23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Water Proofing Works
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: D Block OHT Tank Water proofing rework Total Amount = 79923/- Work done from date 24.07.23 to date 15.08.23	Rs. 15984/-

Amount in words: Fifteen Thousand Nine Hundred Eighty Four Rupees Only.

Sign: _____

Bill for Equipment Allowance

V Bala Krishna,
Mallapur.

Date: 23-08-23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Water Proofing Works
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: D Block OHT Tank Water proofing rework Total Amount = 79923/- Work done from date 24.07.23 to date 15.08.23	Rs. 31969/-

Amount in words: Thirty One Thousand Nine HundredSixty Nine Rupees Only.

Sign: _____

Sign: _____

Bill for Labour Charges

V Bala Krishna,
Mallapur.

Date: 23-08-23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Water Proofing Works
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: D Block OHT Tank Water proofing rework Total Amount = 79923/- Work done from date 24.07.23 to date 15.08.23	Rs. 31969/-

Amount in words: Thirty One Thousand Nine Hundred Sixty Nine Rupees Only.

Sign: _____