


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		290		Date - site bills Register		24-08-23	
Company Name:		MRP LLP		Site:		NGH	
Name of Contractor							
Narsing Rao							
Nature of work							
Painting							
Work done		From Date		To Date			
		10-07-23		22-08-23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Block-A						
2.	Flats : 603,	2850	12.80 (10%)	Sft	36480/-		
3.	605						
4.	703, 705, 706, 707	8400	12.80 (10%)	Sft	1,11,360/-		
5.	<del>606, 607</del>						
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,47,840/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks : work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 24-08-23		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## Bill for Labour Charges

Narsing rao  
Mallapur  
Hyderbad

Date.24.08.23

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** Paintwork  
**Towards:** Allowance for Equipment charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Painting work(40%) at flat no 603,605,606,607,703,705,706,707 .  Total Amount = 147840/-  Work done from date: 10.07.2023 to date: 22.08.2023	Rs.59136/-

Amount in words: Fifty nine thousand one hundred and thirty six rupees only.

Sign: \_\_\_\_\_

## Bill for Equipment Charges

Narsing rao  
Mallapur  
Hyderbad

Date.24.08.23

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** Paintwork  
**Towards:** Allowance for Equipment charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Painting work(40%) at flat no 603,605,606,607,703,705,706,707 .  Total Amount = 147840/-  Work done from date: 10.07.2023 to date: 22.08.2023	Rs.59136/-

Amount in words: Fifty nine thousand one hundred and thirty six rupees only.

Sign: \_\_\_\_\_

## Bill for Consumable Charges

Narsing rao  
Mallapur  
Hyderabad

Date.24.08.23

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** Paintwork  
**Towards:** Allowance for Equipment charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Painting work(40%) at flat no 603,605,606,607,703,705,706,707 .  Total Amount = 147840/-  Work done from date: 10.07.2023 to date: 22.08.2023	Rs.29568/-

Amount in words: Twenty nine thousand five hundred and sixty eight rupees only.

Sign: \_\_\_\_\_

ESTIMATE SHEET		MRP LLP		Approved by: Vijay raj				
Company Name:		Nilgiri Heights						
Project:		Painting work						
Work Description:		Narsing rao						
Contractor:		Anil.M						
Prepared By:		24.08.2023						
Date:								
S No.	Item Head	Item Description	Quantity	Units	% of work done	Rate	Amount	Item Head Total
1	A-Block flat no 603,605,606,607 &	603, 703	2850	sft	40%	12.80	36,480.00	
	40 % painting work	605, 606, 607, 705, 706 , 707	8700	sft	40%	12.80	1,11,360.00	
<b>Total Amount :</b>								<b>1,47,840</b>
Note : As per circular no 844(f) total painting work in flat Rate is Rs.32/- per sft.								

**MEASUREMENT SHEET**

Company Name:

MRPLLP

Approved by: Vijay raj

Project:

Nilgiri Heights

Work Description:

Painting work

Contractor:

Narsing rao

Prepared By:

Anil.M

Date:

24.08.2023

S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	A-Block flat no 603,605,606,607 & 703,705,706,707	603 , 703	1,425	1.00	1.00	2.00	2,850.00	sft	
	40 % painting work	605, 606, 607 ,705,706 ,707	1,450	1.00	1.00	6.00	8,700.00	sft	