


Construction division.
Advice for giving credit to contractors/suppliers.

| Sl. No. – site bills register | | 2330 | | Date - site bills Register | | 24/08/2023 | |
|---|------------------------------|--|-------|-------------------------------|-------------|--|-------------|
| Company Name: | | HRM LLP | | Site: | | GMR | |
| Name of Contractor | | G. Naveen Kumar | | | | | |
| Nature of work | | Painting work | | | | | |
| Work done | | From Date | | | | To Date | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no | |
| 1. | H-Block Giralapully | | | | | | |
| 2. | @ Balcony | | | | | | |
| 3. | primary & 1 cad- | | | | | | |
| 4. | f painting work @ | | | | | | |
| 5. | 5 th floor flats. | 3,720.50 | 13.75 | Sft | 51,156.88/- | | |
| 6. | | | | | | | |
| 7. | | Add 18% GST | | | 9,208.24. | | |
| 8. | | | | | | | |
| 9. | | | | | | | |
| 10. | | | | | | | |
| 11. | Total: | | | | | | 60,365.00/- |
| Bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | | <input type="checkbox"/> YES <input type="checkbox"/> NO. | |
| Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed | |
| PO/WO no. | | | | PO/WO date: | | | |
| Remarks : | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | | |
| Date: 24/08/2023 | | Date: | | Date: | | | |
| Sign:  | | Sign: | | Sign: | | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

| MEASUREMENT SHEET | | | | | | | | | |
|--------------------------|--|--|--------|--------------|--------|---------|----------|-------|------------|
| Company Name: | | MRM LLP | | Prepared by: | | R.Ashok | | | |
| Project: | | GMR | | | | | | | |
| Work Description: | | H-Block Birla Putty @ Balcony primary and one coat painting work | | | | | | | |
| Contractor Name: | | B.Naveen Kumar | | | | | | | |
| Date: | | 23.08.2023 | | | | | | | |
| S.No | Item Head | Item Description | Length | Width | Height | Nos | Quantity | Units | Total Head |
| 1 | H-Block Birla Putty @ Balcony primary and one coat painting work | | 7.00 | 11.00 | 1.00 | 1.00 | 77.00 | Sft | |
| | | Celling | | | | | | | |
| | | Walls | 7.00 | 9.50 | 1.00 | 2.00 | 133.00 | Sft | |
| | | | 11.00 | 9.50 | 1.00 | 2.00 | 209.00 | Sft | |
| | | Beam | 11.00 | 3.25 | 1.00 | 2.00 | 71.50 | Sft | |
| | | | 7.00 | 3.25 | 1.00 | 2.00 | 45.50 | Sft | |
| | | Elevation Projection | 11.00 | 2.50 | 1.00 | 1.00 | 27.50 | Sft | 563.50 |
| | | Windows | 8.00 | 4.00 | 1.00 | 1.00 | 32.00 | Sft | 32.00 |
| | | | | | | | | Sft | 531.50 |
| | | | | | | | | | |
| | H-Block 5th floor | Total Quantity | 1.00 | 1.00 | 1.00 | 7.00 | 531.50 | Sft | 3,720.50 |

