


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2328		Date - site bills Register		24/08/23	
Company Name:		MRMLP		Site:		GMR	
Name of Contractor		Rekha Pandey ✓					
Nature of work		Civil works					
Work done		From Date		01/08/23		To Date	
						12/08/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Plastering work	1789	84	SFT	150276		
2.	for lift sh.						
3.	D-Block for						
4.	3rd lift.						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				150276		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works done.							
Amount has to be debited from Susasanp constructions.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 24/8/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name: MRMallapur LLP

Project: Gulmohar Residency

Work Description: Civil Plastering works

Contractor Name: Rekha pandey

Prepared By: N Srinivas

Date: 2023-08-07

Approved by: Narander Reddy

Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
2	Plastering work in D block for 3rd lift		1789.00	Sft	84.00	150276.00	
	Total						

Inwords: One Lakh Fifty Thousand Two Hundred and Seventy Six Rupees Only.

Note : Amount has to be debited from Surasani Constructions

MEASUREMENT SHEET

Company Name: MR Mallapur LLP
 Project: Gulmohar Residency
 Work Description: Civil Plastering works
 Contractor Name: Rekha pandey
 Prepared By: N Srinivas
 Date: 23-08-2023

Approved by: Narander Reddy
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Plastering work in D block for 3rd lift		6.00	1.00	70.00	2.00	840.00		
			6.50	1.00	70.00	2.00	910.00		
2	Ceiling		6.50	6.00	1.00	1.00	39.00		
							1789		

Allowance for Consumables

Rekha Pandey.
Mallapur
Hyderabad

Date:24/08/2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Plastering of 3rd lift in D block work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Plastering of 3 rd lift in D block . Total Amount = 150276/- Work done from date 01/08/2023 to date 12/08/2023.	Rs. 30055/-

Amount in words: Thirty Thousand and Fifty Five Rupees Only.

Sign: _____

Bill for Equipment Allowance

Rekha Pandey.
Mallapur
Hyderabad

Date:24/08/2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Plastering of 3rd lift in D block work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Plastering of 3 rd lift in D block . Total Amount = 150276/- Work done from date 01/08/2023 to date 12/08/2023.	Rs.60110/-

Amount in words: Sixty Thousand One Hundred and Ten Rupees Only.

Sign: _____

Bill for Labour Charges

Rekha Pandey.
Mallapur
Hyderabad

Date:24/08/2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Plastering of 3rd lift in D block work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Plastering of 3 rd lift in D block . Total Amount = 150276/- Work done from date 01/08/2023 to date 12/08/2023.	Rs.60110/-

Amount in words: Sixty Thousand One Hundred and Ten Rupees Only.

Sign: _____