


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		2337		Date - site bills Register		26/8/23	
Company Name:		MRMLLP		Site:		GMR.	
Name of Contractor		Pappu Ram					
Nature of work		Tiles & granite work in clubhouse.					
Work done		From Date		To Date			
		4/5/23		5/7/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Creeche room	1656	20	sft	33120		
2.	skirting (Tiles)	120	20	sft	2390		
3.	Granite work	522	35	sft	18261		
4.	s/cir line (Granite)	329	35	sft	11512		
5.	Chamfering	573.6	15	rft	8604		
6.	Broken files	103	20	sft	2060		
7.	Edge polish	573.62	15	sft	8604		
8.							
9.							
10.							
11.	Total:				84557		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works done.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**ESTIMATE SHEET**

Company Name:

MRMILLP

Approved by: Ahmed  
Sign:

Project:

Gulmohar Residency

Work Description:

Tiles & granite flooring

Contractor Name:

pappu ram  
Nagendar

Prepared By

26.08.23

Date:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	Clubhouse tiles flooring	Flooring	1656	Sft	20.00	33,120		
2	Skirting	Flooring	120	Rft	20.00	2,390		
3	Granite work	Flooring	522	Sft	35	18,261		
4	Skirting		329	Rft	35	11,517		
5	Chamfering	windows	573.62	Rft	15	8,604		
6	Broken tiles repair		103.00	Sft	20	2,060		
7	Edge polish		573.62	Rft	15	8,604		
Rates are included with cutting charges							84,557	

MEASUREMENT SHEET

Company Name:

MRM LLP

Project:

Gulmohar Residency

Work Description:

Tiles & granite flooring

Contractor Name:

pappu ram

Prepared By

Nagendar

Date:

26.08.23

Approved by:  
Sign:

Ahmed

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Clubhouse tiles flooring	3rd floor Creeche room store room	23.00	18.00	1.00	1.00	414.00	Sft	
		Toilet	10.00	18.00	1.00	1.00	180.00	Sft	
		1st floor pantry room flooring walls	5.00	6.00	1.00	2.00	60.00	Sft	
		4th floor GYM part	22.00	1.00	4.00	2.00	176.00	Sft	
			12.00	20.50	1.00	1.00	246.00	Sft	
			64.00	1.00	4.00	1.00	256.00	Sft	
			18.00	18.00	1.00	1.00	324.00	Sft	
							1656.00		
	Skirting		65.50	1.00	1.00	1.00	65.50	ft	
			54.00	1.00	1.00	1.00	54.00	ft	
							119.50		
	Granite work	Granite	12.00	2.00	1.00	1.00	24.00	sft	
		Granite flooring in corridor	6.50	51.00	1.00	1.00	331.50	sft	
		Entrance steps flooring steps	5.00	5.00	1.00	1.00	25.00	sft	
			1.50	5.00	1.00	3.00	22.50	sft	
		2nd floor kitchen	25.00	1.75	1.00	1.00	43.75	sft	
			25.00	2.00	1.00	1.00	50.00	sft	
			25.00	1.00	1.00	1.00	25.00	sft	
							521.75		
	Skirting	1st floor corridor	115.00	1.00	1.00	1.00	115.00	Rft	
		Railing granite	51.00	1.00	1.00	1.00	51.00	Rft	
			67.06	1.00	1.00	1.00	67.06	Rft	
		Steps skirting	1.00	1.00	2.00	28.00	56.00	Rft	
			20	1.00	1.00	1.00	20.00	Rft	
		Windows	4.00	1.00	1.00	5.00	20.00	Rft	
							329.06		



## Allowance for Labour charges

Pappu ram  
Mallapur  
Hyderabad

Date: 26.08.2023.

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Tiles & granite laying work in clubhouse.  
**Towards:** Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards club house creche room tiles & granite work Total Amount = 84557 /- Work done from date 04.05.23 to date 05.07.23	Rs.33822 /-

Amount in words: Thirty three thousand eight hundred twenty two Rupees Only.

Sign: \_\_\_\_\_

## Allowance for Equipment

Pappu ram  
Mallapur  
Hyderabad

Date: 26.08.2023.

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Tiles & granite laying work in clubhouse.  
**Towards:** Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards club house creche room tiles & granite work Total Amount = 84557 /- Work done from date 04.05.23 to date 05.07.23	Rs.33822 /-

Amount in words: Thirty three thousand eight hundred twenty two Rupees Only.

Sign: \_\_\_\_\_

## Allowance for Consumables

Pappu ram  
Mallapur  
Hyderabad

Date: 26.08.2023.

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Tiles & granite laying work in clubhouse.  
**Towards:** Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards club house creche room tiles & granite work Total Amount = 84557 /- Work done from date 04.05.23 to date 05.07.23	Rs.16913 /-

Amount in words: Sixteen thousand nine hundred thirteen rupees Rupees Only.

Sign: \_\_\_\_\_