


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		2339		Date - site bills Register		30/8/2023	
Company Name:		MRM LLP		Site:		Gmp	
Name of Contractor		A- Basha.					
Nature of work		pamby work.					
Work done		From Date		To Date			
		15/2/2023		20/8/2023			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	D-Block Textile work	4221	271/-	sft	1,13,967=		
2.	Boiler work						
3.	putty + external	4982	14.50/-	sft	72,239=		
4.	emulsion						
5.	Total				1,86,206=		
6.	GST				33,517=		
7.							
8.							
9.							
10.							
11.	Total:				2,19,723=		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 30/8/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MRMallapur LLP			Approved by:	K.Narendar Reddy		
Project:		Gulmohar Residency.			Sign:			
Work Description:		D-block external painting						
Contractor Name:		A. Basha						
Prepared By		Srinivas N						
Date		30-08-2023						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1.00	B-block Texture Work	Internal ducts texture						
		Flat no 1 & 8 North Side	123.50	1.00	2.00	1.00	247.00	Sft
		Flat no 1 & 8 South Side	81.00	1.00	2.00	1.00	162.00	Sft
		Ducts East, West of 1 & 8	9.83	1.00	2.00	1.00	19.66	Sft
		Flat no 2 & 7 North Side	77.83	1.00	2.00	1.00	155.66	Sft
		Flat no 2 & 7 South Side	69.32	1.00	2.00	1.00	138.64	Sft
		Ducts East, West of 2 & 7	9.83	1.00	2.00	2.00	39.32	Sft
		North Side of 3 & 6 flats	76.00	1.00	2.00	1.00	152.00	Sft
		South Side of 3 & 6 flats	68.83	1.00	2.00	1.00	137.66	Sft
		Ducts East, West 3 & 6	9.83	1.00	2.00	2.00	39.32	Sft
		Duct Between 3 & 4	9.83	1.00	2.00	1.00	19.66	Sft
		Duct Between 5 & 6	9.83	1.00	2.00	1.00	19.66	Sft
		North Side of 4 & 5 flats	86.60	1.00	2.00	1.00	173.20	Sft
		South Side of 4 & 5 flats	101.00	1.00	2.00	1.00	202.00	Sft
		Duct at Flat no 5	33.00	1.00	2.00	1.00	66.00	Sft
		East & West of flat 1 & 8	34.66	1.00	2.00	2.00	138.64	Sft
		East & West of flat 2 & 7	34.66	1.00	2.00	2.00	138.64	Sft
		East & West of flat 3 & 3	34.66	1.00	2.00	2.00	138.64	Sft
		East & West of flat 4 & 5	34.66	1.00	2.00	2.00	138.64	Sft
							2,126.34	Sft
	Deductions	Windows 6' X 4'	6.00	1.00	2.00	32.00	384.00	Sft
		Ventilators 2'6"X2'0"	2.50	1.00	2.00	24.00	120.00	Sft
		Kitchen Window	4.00	1.00	2.00	8.00	64.00	Sft
		Urility	4.00	1.00	3.00	8.00	96.00	Sft
		Cera board area	6.00	1.00	420.00	2.00	5,040.00	Sft
		Balcony	9.75	1.00	8.25	8.00	643.50	Sft

