


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		276		Date - site bills Register		01/09/2023	
Company Name:		Geeppan's		Site:		Gude	
Name of Contractor		Shobha					
Nature of work		Painting.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	miners dust paint	3468	6.35	sqft	23409		
2.	Porphyrit wall	2080	1	1	14040		
3.	elev column	1001	1		6756		
4.	South side head	288	1	1	1944		
5.	South side foot	1108	1	1	7465		
6.	decoration Terrace	1380	1	1	9315		
7.	Vacuum & Compress	1050	1	1	2087		
8.	de auctv area	1365	1	1	9213		
9.	plidant	22183	1	1	1,49,600		
10.							
11.	Total:				2,28,837		
Bill required		YES NO.		GST bill required		YES NO.	
Measurement & estimate sheet:		Required Not required		Measurement & estimate sheet:		Enclosed Not enclosed	
PO/WO no.				PO/WO date:			
Remarks: Work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M D			
Date: 01/09/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

painting.xlsx  
Estimate sheet

SHEET		Name:		Approved by:		subba reddy	
		genopolis		Sign:			
Work Description :		painting		Work start date:		27-07-2022	
Contractor:		shoba		Work end date:		01-09-2022	
Prepared By:		sulan ali		Date :		01-09-2022	
S No.	Item Head	Item Description	Quantity	Units	Rate(Fixed)	Amount	
1	Painting work	primer and duct painting at terrace	3468.00	sft	6.75	23409.00	
		parapet wall primer	2080.00	sft	6.75	14040.00	
		elevation column	1001.00	sft	6.75	6756.75	
		south side head tank wall	288.00	sft	6.75	1944.00	
		south side tank	620.00	sft	6.75	4185.00	
			486.00	sft	6.75	3280.50	
		electrical room room 1	1380.00	sft	6.75	9315.00	
		room 2	1,050.00	sft	6.75	7087.50	
		electrical room outer area	1,365.00	sft	6.75	9213.75	
		ph duct	18924.00	sft	6.75	127737.00	
			3239.00	sft	6.75	21863.25	
Total amount						2,28,832	

Painting.xlsx  
Measurement Sheet

ITEM SHEET		Approved by:		subha reddy					
Name:	remopolis	Sign:		Work start date:	27-07-2022	Work end date:	01-09-2022	Date:	01-09-2022
Description:	painting	Work start date:		Work end date:		Date:			
Contractor:	shoba								
Prepared By:	sultan ali								
S No	Item Head	Item Description	Length in feet	A	B	C	D	E=A*B*C*D	Quantity
1	Painting of primer+2coat ace white painting work	primer and duct painting at terrace	34	1	17	6		3468.0	
		terrace parapet wall primer	520	1	4	1		2080.0	
		elevation column at terrace	7	1	11	13		1001.0	
		south side head tank wall at terrace	32	1	9	1		288.0	
		south side tank at terrace	62	1	10	1		620.0	
		electrical room at terrace	54	1	9	1		486.0	
		vacume and compressor room at terrace	70	1	15	1		1050.0	
		electrical room outer area at terrace	91	1	15	1		1365.0	
		ph duct at east side elevation	76	1	83	3		18924.0	
				41	1	79	1		3239.0