


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1218		Date - site bills Register		02/09/23.	
Company Name:		GIVRC		Site:		Innopolis.	
Name of Contractor		Vasanthi constructions and developers.					
Nature of work		Civil works					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Attorium staircase slab	2204	24	sqft	52,896		
2.	plastering, wall plastering						
3.	inverted beam, columns						
4.	Below staircase.	1112	22	sqft	24,464		
5.	off set sidewall						
6.	columns.						
7.	Below staircase plastering	1652	24	sqft	39,648		
8.	Attorium steps						
9.	Attorium steps	48	120	(No's)	5,760		
10.		Add 40% as per mom			49,107.2		
11.	Total:				1,71,875.2		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Approved by: Madhu

Sign:

Company Name : GVRC
 Project : INNOPOLIS
 Work Description : Civil works
 Contactor Name : Vasanthi Constructions and Developers
 Prepared By : G.Rajesh
 Date : 21.08.2023

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Atrium	staircase slab plastering	585	SFT	24	14040	
		Staircase walls plastering	1296	SFT	24	31104	
		Inverted beam	273	SFT	24	6552	
		Columns	50	SFT	24	1200	
		Below staircase Brick work	500	SFT	22	11000	
			72	SFT	22	1584	
		off set side wall brick works	540	SFT	22	11880	
		Below staircase Room Plastering work	500	SFT	24	12000	
			72	SFT	24	1728	
		off set side wall plastering works	540	SFT	24	12960	
		Atrium steps	48	No's	120	5760	
		steps 1st coat plastering	540	SFT	24	12960	
						122768	
		Material shifting & Difficulty work (40%)				49107.2	
						Total	171875.2



MEASUREMENT SHEET

Company Name :	GVRC					Approved by:	Madhu
Project :	INNOPOLIS					Sign:	
Work Description :	Civi work at atrium						
Contractor Name :	Vasanthi Constructions and Developers						
Prepared by :	G.Rajesh						
Date :	21.08.2023						

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	Atrium	staircase slab plastering	39	7.5	1	2	585	SFT
		Staircase walls plastering	36	1	9	4	1296	SFT
		Inverted beam	39	3.5	1	2	273	SFT
		Columns	5	5	1	2	50	SFT
		Below staircase Brick work	20	5	5	1	500	SFT
			12	1	3	2	72	SFT
		off set side wall brick works	30	1	9	2	540	SFT
		Below staircase Room Plastering work	20	5	5	1	500	SFT
			12	1	3	2	72	SFT
		off set side wall plastering works	30	1	9	2	540	SFT
		Atrium steps	1	1	1	48	48	No's
		steps 1st coat plastering	7.5	1.5	1	48	540	SFT