

**Construction division.**  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2346		Date - site bills Register		2/9/23	
Company Name:		MRMLCP		Site:		GMR	
Name of Contractor		Kileswari Barghainya					
Nature of work		H block flats dust filling for tiles work.					
Work done		From Date		To Date			
		2/5/23		10/7/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	H block						
2.	H-101 to 107	9520	4.64	sft	44,173		
3.	H-201 to 207	9520	4.96	sft	47,219		
4.	H-301 to 307	9520	5.28	sft	50,266		
5.	H-401 to 407	9520	5.60	sft	53,312		
6.							
7.							
8.							
9.							
10.							
11.	Total:					194,970	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet.		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks: All works done							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>[Signature]</i>		Date: 7/09/23		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## ESTIMATE SHEET

Company Name:		MRMILLP	Approved by		Ahmed	
Project:		GMR	Sign:			
Work Description:		H block flats dust filling for tiles.				
Contractor Name:		kileswari barghaiya				
Prepared By		Nagendar				
Date:		02.09.23				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	H block flats dust shifting for tiles.	H-101 to 107	9520	sft	4.64	44,173
	1360 sft per flat	H-201 to 207	9520	sft	4.96	47,219
		H-301 to 307	9520	sft	5.28	50,266
		H-401 to 407	9520	sft	5.60	53,312
						1,94,970
Shifting charges are 4/-per sft & 8% is added per floor for lifting charges.						
Inwords		One lakh ninety four thousand nine hundred twenty rupees only				



## Allowance for Labour charges

Kileswari barghaiya  
Mallapur  
Hyderabad

Date: 02.09.2023

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** H-block dust shifting for tiles.  
**Towards:** Allowance of labor charges.

S No.	Description	Amount
1.	Brief description of work done: Towards H-block dust shifting for tiles flats no. 101 to 107, 201 to 207, 301 to 307 & 401 to 407. Total amount = 194970 /- Work done from date 02.05.2023 to date 10.7.2023.	Rs.77988/-

Amount in words: Seventy seven thousand nine hundred eighty eight Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Kileswari barghaiya  
Mallapur  
Hyderabad

Date: 02.09.2023

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** H-block dust shifting for tiles.  
**Towards:** Allowance of equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards H-block dust shifting for tiles flats no. 101 to 107, 201 to 207, 301 to 307 & 401 to 407. Total amount = 194970 /- Work done from date 02.05.2023 to date 10.7.2023.	Rs.77988/-

Amount in words: Seventy seven thousand nine hundred eighty eight Rupees Only.

Sign: \_\_\_\_\_

**Allowance for Consumables**

**Kileswari barghaiya**  
Mallapur  
Hyderabad

Date: 02.09.2023

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** H-block dust shifting for tiles.  
**Towards:** Allowance of consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards H-block dust shifting for tiles flats no. 101 to 107, 201 to 207, 301 to 307 & 401 to 407. Total amount = 194970 /- Work done from date 02.05.2023 to date 10.7.2023.	Rs.38994/-

Amount in words: Thirty eight thousand nine hundred ninety four Rupees Only.

Sign: \_\_\_\_\_

Other Terms:  
Measurement/qu