

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1223	Date - site bills Register	11/09/23.
Company Name:	GIVRC	Site:	Innapolis.
Name of Contractor	Y. Eshwara rao.		
Nature of work	Scaffolding for ACP fixing.		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
	4545					
1.	east side External	2,450	5	SFT	12,250	
2.	South side ACP sheet	3,800	5	SFT	19,000	
3.	South side ACP dead wall	2,000	5	SFT	10,000	
4.	North side dead wall	2,000	7	SFT	14,000	
5.	ACP fixing at stairs	960.00	5	SFT	4,800	
6.	Hole packing and plumbing	2,500.00	7	SFT	17,500	
7.	plastering and hole packing	800.00	5	SFT	4,000	
8.	2727 lobbies.	400.00	5	SFT	2,000.	
9.						
10.						
11.	Total:				83,300.00	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks : work completed.
Rate as per circular 896(a).

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign: <u>Murley</u>	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Company Name :	GVRC				Approved by:	E=AxBxCxD	
Project :	INNOPOLIS				Sign:		
Work Description :	scaffolding for ACP sheet fixing						
Contact Name :	Eshwar rao						
Prepared By :	Sufyan						
Date :	08.09.2023						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	4545 east side	External ACP sheet purpose	2,400.00	sft	5	12,000.00	
2	4545 south side	External ACP sheet purpose	3,800.00	sft	5	19,000.00	
3	4545 south side	ACP at deadwall	2,000.00	sft	5	10,000.00	
4	4545 north west	ACP at deadwall	2,000.00	sft	7	14,000.00	
5	4545 south east	for acp fixing at stairs	960.00	sft	5	4,800.00	
6	4545 east side	hole packing and plumbing lines	2,500.00	sft	7	17,500.00	
7	2727 terrace	plastering and hole packing	800.00	sft	5	4,000.00	
8	2727 lobbies	west side	400.00	sft	5	2,000.00	
			Total			83300	

MEASUREMENT SHEET

Company Name :	GVRC								
Project :	INNOPOLIS					Approved	Madhu		
Work Description :	scaffolding for ACP sheet fixing					Sign:			
Contractor Name :	Eshwar rao								
Prepared by :	Sufyan								
Date :	08.09.2023								
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	
			Length	Width	Height	Nos.	Quantity	Units	
1	4545 east side	External sheet purpose	120	1	20	1	2400	sft	
2	4545 south side	External sheet purpose	190	1	20	1	3800	sft	
3	4545 south west	deadwall	20	1	100	1	2000	sft	
4	4545 north west	deadwall	20	1	100	1	2000	sft	
5	4545 south east	for acp fixing at stairs	20	1	16	3	960	sft	
6	4545 east side	hole packing and plumbing lines	25	1	100	1	2500	sft	
7	2727 terrace	plastering and hole packing	50	1	16	1	800	sft	
8	2727 lobbies	west side	20	1	10	2	400	sft	