

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		278		Date - site bills Register		
Company Name:		Genopol's		Site:		Genvalc.
Name of Contractor		Harish Cuplock				
Nature of work		Cuplock				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	North side Cuplock	10920	2	Sft	21,840	
2.	North east side & join	7470	3	Sft	22,410	
3.	191 Block Southeast	5240	2	Sft	11480	
4.	M1 Block South Central	6000	3	^	18000	
5.	Penalty Jh/mok	1240	5	1	6,200	
6.	197-191 extension	10,930	3	^	32,790	
7.	Sehanshi 9500ft	8624	2	^	17248	
8.	South side window					
9.	10x4 Irony poles				12,996	
10.						
11.	Total:				142,964	
Bill required		YES NO.		GST bill required		YES NO.
Measurement & estimate sheet:		Required Not required		Measurement & estimate sheet:		Enclosed Not enclosed
PO/WO no.				PO/WO date:		
Remarks: Work completed						
Approved by Project Manager		Approved by Design Team		Approved by M D		
Date: 12/9/2023		Date:		Date:		
Sign:		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET								
Company Name	genopolis					Approved by	subba reddy	
Project	gvdc					Sign		
Work Description	cuplock							
Contractor	harish							
Prepared By	sultan							
Date	09-01-2023							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	cuplock erection and removing work	north west cuplock removing work front front elevation	10920	sft	2	21840	21840	
		119 block north east cuplock fixing	3220	sft	3	9660		
		fixing of scaffolding near holding tank	4250	sft	3	12750		
								22410
		191 block south east cuplock removing	5740	sft	2	11480		
								11480
		191 block south cuplock fixing	2160	sft	3	6480		
		central lobby fixing	3840	sft	3	11520		
								18000
		removing of scaffolding central lobby and fixing at south elevation	540	sft	5	2700		
		miscellaneous single box scaffolding work's	700	sft	5	3500		
								6200
		fixing near north side for top sheet fixing	960	sft	3	2880		
		extention of box near holding tank	560	sft	3	1680		
		119 block west side duct elevation	6460	sft	3	19380		
		191 block south east cuplock fixing for glass removing	2250	sft	3	6750		
		191 block front elevation scaffolding purpose	700	sft	3	2100		
								32790
		removing of scaffolding 119	8000	sft	2	16000		
		removing of scaffolding from south elevation and fixing at central lobby elevation	624	sft	2	1248		
						17248		
		Sub Total					129968	
		NOTE: As site is far from city 10% transpotation charges					12996	
		Grand Total					142964	

MEASUREMENT SHEET

Company Name:	genopolis									
Project:	gvdc									
Work Description:	scaffolding									
Contractor :	harish									
Prepared By	sultan									
Date:	09-01-2023									

Approved by: subba redd  
Sign:

S No.	Item Head	Item Description	A	B	C	D	E	F
			Length	Width	Height	Nos	Quantity	Units
1	cuplock erection and removing work	north west cuplock removing work front front elevation	130	1	84	1	10920	sft
		119 block north east cuplock fixing	35	1	92	1	3220	sft
		fixing of scaffolding near holding tank	50	1	85	1	4250	sft
		191 block south east cuplock removing	70	1	82	1	5740	sft
		191 block south side cuplock fixing	24	1	90	1	2160	sft
		central lobby fixing	40	1	96	1	3840	sft
		removing of scaffolding central lobby and fixing at south elevation	18	1	15	2	540	sft
		miscellaneous single box scaffolding work's	7	1	10	10	700	sft
		fixing near north side for top sheet fixing	12	1	80	1	960	sft
		extention of box near holding tank	7	1	80	1	560	sft
		119 block west side duct elevation	38	1	85	2	6460	sft
		191 block south east cuplock fixing for glass removing	30	1	75	1	2250	sft
		191 block front elevation scaffolding purpose	35	1	20	1	700	sft
		removing of scaffolding 119	100	1	80	1	8000	sft
		removing of scaffolding from south elevation and fixing at central lobby e	24	1	13	2	624	sft