

**Construction division.
Advice for giving credit to contractors/suppliers.**

| Sl. No. - site bills register | | 279 | | Date - site bills Register | | |
|---------------------------------|-------------------------|-------------------------|-------|-------------------------------|---------|-----------------------|
| Company Name: | | Genopals | | Site: | | Buelc |
| Name of Contractor | | Narsing Rao | | | | |
| Nature of work | | Painting. | | | | |
| Work done | | From Date | | To Date | | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no |
| 1. | 119 Block rate painting | 6648 | 7.5 | sq | + | |
| 2. | | 4880 | 13.75 | 1 | + | |
| 3. | | 12464 | 6.75 | 1 | +201092 | |
| 4. | 191 Block painting | 5944 | 7.5 | 1 | 44580 | |
| 5. | Bathroom wall putty | 2505 | 6 | 1 | 15030 | |
| 6. | Bathroom Door | 252 | 10 | 1 | 2520 | |
| 7. | to Terrace painting | 4124 | 6.75 | 1 | 27837 | |
| 8. | | | | | | |
| 9. | | | | | | |
| 10. | | | | | | |
| 11. | Total: | | | | 291,059 | |
| Bill required | | YES NO. | | GST bill required | | YES NO. |
| Measurement & estimate sheet: | | Required Not required | | Measurement & estimate sheet: | | Enclosed Not enclosed |
| PO/WO no. | | | | PO/WO date: | | |
| Remarks: <i>Work Completed.</i> | | | | | | |
| | | | | | | |
| | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M D | | |
| Date: 12/9/2023 | | Date: | | Date: | | |
| Sign: <i>[Signature]</i> | | Sign: | | Sign: | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

| Company Name: | genopolis | | | | | Approved by: | subba reddy |
|-------------------|-----------------------------|---|----------|-------|-------|--------------------|-----------------|
| Project: | gvdc | | | | | Sign: | |
| Work Description: | Painting | | | | | | |
| Contractor: | Narsing rao | | | | | | |
| Prepared By | sultan | | | | | | |
| Date: | 09-01-2023 | | | | | | |
| S No. | Item Head | Item Description | Quantity | Units | Rate | Amount | Item Head Total |
| 1 | 119 block painting | | 1738 | sft | 7.5 | 13035 | |
| | | front elevation 3coat ace painting | 588 | sft | 7.5 | 4410 | |
| | | | 1122 | sft | 7.5 | 8415 | |
| | | | 2156 | sft | 7.5 | 16170 | |
| | | grey dark 3coat painting | 1044 | sft | 7.5 | 7830 | |
| | | central lobby side walls putty with 3coat ace paint | 3984 | sft | 13.75 | 54780 | |
| | | elevation front portion at central lobby putty + ace 3coat painting | 896 | sft | 13.75 | 12320 | |
| | 119 block east side ph duct | 12464 | sft | 6.75 | 84132 | | |
| | | | | | | | 201092 |
| 2 | 191 block painting work | | 979 | sft | 7.5 | 7342.5 | |
| | | front elevation 3coat ace painting | 1817 | sft | 7.5 | 13627.5 | |
| | | | 2116 | sft | 7.5 | 15870 | |
| | | grey dark 3coat painting | 1032 | sft | 7.5 | 7740 | |
| | | | | | | | 44580 |
| 3 | central lobby | gents bathroom putty for wall and fallceling | 1242 | sft | 6 | 7452 | |
| | | ladies bathroom putty for wall and fallceling | 1116 | sft | 6 | 6696 | |
| | | handicap bathroom putty for wall and fallceling | 147 | sft | 6 | 882 | |
| | | painting for bathroom door's | 252 | sft | 10 | 2520 | |
| | | | | | | | 17550 |
| 4 | terrace painting | paraphet wall primer with white ace painting | 2040 | sft | 6.75 | 13770 | |
| | | | 608 | sft | 6.75 | 4104 | |
| | | terrace oht tank | 360 | sft | 6.75 | 2430 | |
| | | | 1116 | sft | 6.75 | 7533 | |
| | | | | | | | 27837 |
| | | | | | | Grand Total | 291059 |

MEASUREMENT SHEET

| | | | | | | | | | |
|-------------------|-------------|--|--|--|--|--|--|-------------|-------------|
| Company Name: | genopolis | | | | | | | Approved by | subba roddy |
| Project: | gvdc | | | | | | | Sign | |
| Work Description: | Painting | | | | | | | | |
| Contractor | Narsing rao | | | | | | | | |
| Prepared By | sultan | | | | | | | | |
| Date: | 09-01-2023 | | | | | | | | |

| S No. | Item Head | Item Description | A | B | C | D | E | F | |
|-------|-------------------------|---|-----------------------------|-------|--------|------|----------|-------|-----|
| | | | Length | Width | Height | Nos | Quantity | Units | |
| 1 | 119 block painting | front elevation 3coat ace painting | 22 | 1 | 79 | 1 | 1738 | sft | |
| | | | 7 | 1 | 84 | 1 | 588 | sft | |
| | | | 102 | 1 | 11 | 1 | 1122 | sft | |
| | | | 98 | 1 | 22 | 1 | 2156 | sft | |
| | | grey dark 3coat painting | 261 | 4 | 1 | 1 | 1044 | sft | |
| | | central lobby side walls putty with 3coat ace paint | 1 | 24 | 83 | 2 | 3984 | sft | |
| | | elevation front portion at central lobby putty + ace 3coat painting | 32 | 1 | 28 | 1 | 896 | sft | |
| 2 | 191 block painting work | front elevation 3coat ace painting | 119 block east side ph duct | 76 | 1 | 82 | 2 | 12464 | sft |
| | | | 89 | 1 | 11 | 1 | 979 | sft | |
| | | | 23 | 1 | 79 | 1 | 1817 | sft | |
| | | 92 | 1 | 23 | 1 | 2116 | sft | | |
| | | grey dark 3coat painting | 258 | 4 | 1 | 1 | 1032 | sft | |
| 3 | central lobby | gents bathroom putty for wall and fallceling | 6 | 1 | 69 | 3 | 1242 | sft | |
| | | ladies bathroom putty for wall and fallceling | 6 | 1 | 62 | 3 | 1116 | sft | |
| | | handicap bathroom putty for wall and fallceling | 7 | 7 | 1 | 3 | 147 | sft | |
| | | painting for bathroom door's | 3.5 | 8 | 1 | 9 | 252 | sft | |
| 4 | terrace painting | paraphet wall primer with white ace painting | 510 | 4 | 1 | 1 | 2040 | sft | |
| | | oht tank | 38 | 1 | 16 | 1 | 608 | sft | |
| | | | 36 | 1 | 10 | 1 | 360 | sft | |
| | | | 93 | 1 | 12 | 1 | 1116 | sft | |