



Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2355	Date - site bills Register		8/9/23	
Company Name:		MRMLIP	Site:		GMP	
Name of Contractor		Kamlesh Varma.				
Nature of work		Civil plastering work in Block.				
Work done		From Date	To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Brick work	320	13	SFT	4154	
2.	plastering of					
3.	stair case	639	16	SFT	10,224	
4.	Upper barent					
5.	ceiling plastering	2376	16	SFT	38016	
6.	slabbed					
7.	stone laying	900	11.50	SFT	10350	
8.						
9.						
10.						
11.	Total:				62743	
Bill required		<input checked="" type="checkbox"/> YES / <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES / <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



**ESTIMATE SHEET**

<b>Company Name:</b>	MRMLLP					<b>Approver</b>	Narendar
<b>Project:</b>	GMR					<b>Sign:</b>	
<b>Work Description:</b>	Civil plastering at F block						
<b>Contractor Name:</b>	Kamlesh varma						
<b>Prepared By</b>	Nagendar						
<b>Date:</b>	06.09.23						
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>	
1	Brickwork & Plastering work		320	sft	13.00	4,154	
	F block upper basement staircase		639	sft	16.00	10,224	
2	Upper basement- plastering		2376	sft	16.00	38,016	
3	Shabad stone laying		900.00	sft	11.50	10,350	
						62743.50	

## MEASUREMENT SHEET

Company Name:		MRMILLP		Approved by:		Mastendar			
Project:		Gulmohar Residency		Sign:					
Work Description:		Civil plastering at F block							
Contractor Name:		Kamlesh varma							
Prepared By:		Nagendar							
Date:		06.09.23							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= Quantity	F Units	G=Sum of E
1	Brickwork & Plastering work	Brickwork wall	14.00	1.00	9.00	1.00	126	sft	
	F block upper basement staircase	plastering	10.75	1.00	9.00	2.00	194	sft	
			14.00	1.00	9.00	2.00	252	sft	
			10.75	1.00	9.00	4.00	387	sft	
2	Upper basement- plastering	Wall	50.00	1.00	12.00	1.00	600	sft	
		Salb ceiling	20.00	30.00	1.00	1.00	600	sft	
		beams	1.00	1.50	20.00	20.00	600	sft	
		Column	6.00	8.00	1.00	12.00	576	sft	
							2376.00		
3	Shabad stone laying	F block ducts 1,2, & 5	30.00	10.00	1.00	3.00	900.00	sft	



## Allowance for Equipment

Kamlesh Varma  
Mallapur  
Hyderabad

Date: 07.09.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Civil work in F block upper basement Staircase.  
**Towards:** Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards brickwork, plastering & shabad stone laying. Total Amount = 62743/- Work done from date 01.4.2022 to date 17.06.2022	Rs.25097/-

Amount in words: Twenty five thousand ninety seven Rupees Only.

Sign: \_\_\_\_\_



**Allowance for Labour charges**

Kamlesh Varma  
Mallapur  
Hyderabad

Date: 07.09.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Civil work in F block upper basement Staircase.  
**Towards:** Bill for labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards brickwork, plastering & shabad stone laying. Total Amount = 62743/- Work done from date 01.4.2022 to date 17.06.2022	Rs.25097/-

Amount in words: Twenty five thousand ninety seven Rupees Only.

Sign: \_\_\_\_\_



**Allowance for Consumables**

Kamlesh Varma  
Mallapur  
Hyderabad

Date: 07.09.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Civil work in F block upper basement Staircase.  
**Towards:** Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards brickwork, plastering & shabad stone laying. Total Amount = 62743/- Work done from date 01.4.2022 to date 17.06.2022	Rs.12549/-

Amount in words: Twelve thousand five hundred forty nine Rupees Only.

Sign: \_\_\_\_\_