

**Construction division.**  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1229	Date - site bills Register	19/09/23
Company Name:	GVRC	Site:	Innapalle.
Name of Contractor	Maguni beta.		
Nature of work	Atrium Escalator covering and user grade replacing.		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Atrium escalator					
2.	Covering with	750.00	30	kg's	22500.00	
3.	50mm x 50mm x 6mm					
4.	user dismantling	420.00	30	kg's	12600.00	
5.	gate & replacing					
6.	tabulation.					
7.	Grazzate plate	04	650	kg's	2600.00	
8.	anchoring.					
9.					37700	
10.		Add 10% as site tabulation			3770	
11.	<b>Total:</b>				41470.00	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: <u>VH</u>	Date:	Date:
Sign:	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET			Approved By				Madhu T		
Company Name:	GVRC								
Project:	Innopolis								
Work Description:	Attrim escalator covering and 4545 Gate replacing fabrication work								
Name of the Contractor	Maguni besta								
Prepared By	V.Akhil								
Bill Date:	09.12.2023								
work date	1.09.2023 to 11.09.2023								
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Attrim escalator covering and Gate replacing fabrication work	Attrim escalator covering with 50mmX50mmX6tmm fabrication work	1.00	1.00	1.00	1.00	750.00	Kg's	750.00
2		4545 Dismantling Gate & replacing fabrication work	1.00	1.00	1.00	1.00	420.00	Kg's	420.00
3		Gazzete plats anchoring for squire pipe colume and fabrication	1.00	1.00	1.00	4	4	No's	4

**ESTIMATE SHEET**

Company Name:	GVRC			Approved By	Madhu T	
Project:	Innopolis					
Work Description:	Attrim escalator covering and 4545 Gate replacing with gazzete plate fabrication work					
Name of the Contractor	Maguni besta					
Prepared By	V.Akhil					
Bill Date:	09.12.2023					
work date	1.09.2023 to 11.09.2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Attrim escalator covering and Gate replacing fabrication work	Attrim escalator covering with 50mmX50mmX6tmm fabrication work	750.00	Kg's	30	22500
2	Attrim escalator covering and Gate replacing fabrication work	4545 Dismanteling Gate & replacing fabrication work	420.00	Kg's	30	12600
3		Gazete plate anchoring for squire pipe colume and fabrication	4	No's	650	2600
					<b>TOTAL</b>	<b>37700</b>
		Add 10% as site is fare from city				3770
					<b>TOTAL AMOUNT</b>	<b>41470</b>