


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. -- site bills register		290		Date - site bills Register		
Company Name:		(Genoply)		Site:		Gmelc.
Name of Contractor		N. Krishna				
Nature of work		Civil Work.				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Compartment	2355	12/24	8ft	53340	
2.	Brick work	519	24	^	12,456	
3.	curb stone.	537	16/8	^	6608	
4.	Brick work/plank	1967	46	17	-	
5.	Brick work	1416	22	1	121620	
6.	PCC work	1048	6	^	6288	
7.	Central lobby BR	496	24	1	11,923	
8.		400	70	^	28,014	
9.	B.W+2 scale plank	144	70	1	10,080	
10.						
11.	Total:				250,380	
Bill required		YES	NO.	GST bill required		YES NO.
Measurement & estimate sheet:		Required	Not required	Measurement & estimate sheet:		Enclosed Not enclosed
PO/WO no.				PO/WO date:		
Remarks: Work completed						
Approved by Project Manager		Approved by Design Team		Approved by M.D		
Date: 19/9/2023		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes. 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA 4. Estimate and measurement sheets are not required for masonry jobs where guideline rates are clearly given.

ESTIMATE SHEET														
Company Name:		Genopolis			Approved by:		subba reddy							
Project:		Gvdc			Sign:		0							
Work Description :		civil work			Work start date:		20.07.23							
Contractor:		N krishna			Work end date:		17.09.23							
Prepared By:		sultan ali			Date :		17.09.23							
S No.		Item Head			Quantity		Units		Rate(Fixed)		Amount		Item Head Total	
1		compound wall			south side compound wall beading border		265		sft		12		3,180	
					south side compound wall back side plastering		2090		sft		24		50,160	
													53340	
					brick chamber near north west		45		sft		24		1,080	
2		brick work			chemical building bottom plastering		210		sft		24		5,040	
					cafeteria concrete wall plastering work		264		sft		24		6,336	
													12456	
3		curb stone			South side road curb stone		289		sft		16		4,624	
					repair curb stone at north, west, east site		248.0		sft		8		1,984	
													6608	
					brickwork and plastering at transformer yard wall		843.2		sft		46		38,787	
					cafeteria brick wall work with plastering		348.6		sft		46		16,036	
4		brick work and plastering			brickwork and plastering in between chemical and solvent block w		56		sft		46		2,576	
					brickwork and plastering around hsd yard		510		sft		46		23,460	
					brickwork and plastering for hsd retained wall		210		sft		46		9,660	
					brick work for laying cable under shabad stone		1416		sft		22		31,152	
													121670.8	
5		pcc work			pcc work at south side gate kisok		104		sft		6		624	
					beneath earth cable laying pcc on shabad stone		944		sft		6		5,664	
													6288	
6		central lobby bathroom			central lobby toilet one side plastering		496.8		sft		24		11,923	
					central lobby toilet brick work with 2side side plastering		400.2		sft		70		28,014	
													39937.2	
7		brick work with 2side plastering			collection tank at septic tank brick work + 2side plastering		84		sft		70		5,880	
					brick work and plastering at 191 block still floor		60		sft		70		4,200	
													10080	
													250380	
					Grand total									

MEASUREMENT SHEET

Company Name:	Genopolis	Approved by:	Subba reddy				
Project:	Civil work	Sign:					
Work Description :	N Krishna	Work start date:	20.07.23				
Contractor:	sultan ali	Work end date:	17.09.23				
Prepared By:		Date :	17.09.23				
S No.	Item Head	Item Description	A Length	B width	C Height	D No's	E=AxBxCxD Quantity
1	compound wall	south side compound wall beading border	265	1	1	1	265
		south side compound wall brick work with plastering	209	10	1	1	2090
		brick chamber near north west	3	3	1	5	45
2	brick work	chemical building bottom plastering	105	2	1	1	210
		cafeteria concrete wall plastering work	33	1	8	1	264
		South side road curb stone	289	1	1	1	289
		repair curb stone at north, west, east site	248	1	1	1	248
		brickwork and plastering at transformer yard wall	248	3.4	1	1	843.2
		cafeteria brick wall work with plastering	42	8.3	1	1	348.6
		brickwork and plastering in between chemical and solvent block wa	14	4	1	1	56
		brickwork and plastering around hsd yard	102	5	1	1	510
4	brick work and plastering	brickwork and plastering for hsd retained wall	42	5	1	1	210
		brick work for laying cable under shabad stone	472	1	1	3	1416
		pcc work at south side gate kisok	13	8	1	1	104
5	pcc work	beneath earth cable laying pcc on shabad stone	472	2	1	1	944
		central lobby toilet one side plastering	36	1	13.8	1	496.8
6	central lobby bathroom	central lobby toilet brick work with 2side side plastering	29	1	13.8	1	400.2
		collection tank at septic tank	21	4	1	1	84
7	brick work with 2side plastering	brick work and plastering at 191 block silt floor	15	1	4	1	60