


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10752		Date - site bills Register		21-09-23	
Company Name:		MMRK-LLP		Site:		GHT	
Name of Contractor		Md. Khuddus					
Nature of work		Plumbing work.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Fire tank						
2.	horizontal						
3.	Vertical water						
4.	line work						
5.	OHT connection	520	25	Rft	13,000		
6.	Sub surface	280	40	Rft	11,200		
7.	4" eo drain						
8.	pipe work						
9.							
10.							
11.	Total:				24200/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 21/09/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Bill for Consumable Charges

Mohammed Khudoos
H .no 5-21/1
Jawar nagar
Balaji nagar,
RR Districit,Telengana,500087


Date: 21-09-2023

In favor of: MMRK LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Plumbing Work
Towards: Allowance for Hire Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- A & B Block Fire tank Oht Cpvc work & subsurface 4" Eco drain pipe laying work done Total Amount is Rs : 24,200/ Work done from date 01-01-2023 to 14-09-2023	Rs :4,840/-

Amount in words : Four Thousand Eight Hundred Forty only /=-

Sign: 



Bill for Hire Equipment Charges

Mohammed Khudoos
H .no 5-21/1
Jawar nagar
Balaji nagar,
RR Districit,Telengana,500087


Date: 21-09-2023

In favor of: MMRK LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Plumbing Work
Towards: Allowance for Hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- A & B Block Fire tank Oht Cpvc work & subsurface 4" Eco drain pipe laying work done Total Amount is Rs : 24,200/ Work done from date 01-01-2023 to 14-09-2023	Rs :9,680/-

Amount in words : Nine Thousand Six Hundred eighty only /-

Sign: 



Bill for Labour Charges

Mohammed Khudoos
H .no 5-21/1
Jawar nagar
Balaji nagar,
RR Districit,Telengana,500087


Date: 21-09-2023


In favor of: MMRK LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Plumbing Work
Towards: Labour Charges


S No.	Description	Amount
1.	Brief description of work done: Towards:- A & B Block Fire tank Oht Cpvc work & subsurface 4" Eco drain pipe laying work done Total Amount is Rs : 24,200/ Work done from date 01-01-2023 to 14-09-2023	Rs :9,680/-

Amount in words : Nine Thousand Six Hundred eighty only /-


Sign: 



Estimate Sheet									
Company Name:		MMRK Ilp					Approved by:	Work done from date	1-Jan-2023
Project:		GHT					Sign:	Work done to date	14-Sep-2023
work description:		Fire tank plumbing Horizontal & Vertical water line work done details							
Prepared By :		A Suresh							
Name of the Contractor :		MD Kuddues							
Date:		21-Sep-2023							
S No.	Item Description	Quantity	Units	Rate	C	D=AxC	E=Sum of D		
1	Fire oht tank Connections	520	Rft	25		Amount	Item Head Total	Remarks	
2	Sub Surface 4" Eco drain pipe work	280	Rft	40		13,000			
						11,200	24,200		


21 SEP 2023
 PROJECT MANAGER

Measurement Sheet									
Company Name:		Mehta & Modi Realty Kowkur LLP							
Project:		Green wood Hights							
Description :		Fire tank plunbing Horigontal& Vertical water line work done details							
Prepared By:		A Suresh							
Date :		21-09-2023							
Name of the Contractor :		MD Kuddues							
A	A & B Block	A	B	C	D	E=AxBxCxD	F	G=Sum of E	
S No.	Item Head	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks
1	Fire OHT Tank	520	1	1	1	520	Rft	520	
	Sub Surface mud								
	Sumps								
2	Subsurface Drainge	40	1	1	7	280	Lines	280	
	Eco drain pipe With holes making & layingwork								


 21 SEP 2023
 PROJECT MANAGER