


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	2368	Date - site bills Register	23/9/2023			
Company Name:	MRM LLP	Site:	GMR			
Name of Contractor	K. Rami					
Nature of work	H-block lower, upper basements, G&H driveway slab hacking.					
Work done	From Date	To Date				
	11/9/2023	27/9/2023				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	H-block lower basement hacking	13,722	0.50	sft	6,861.00	
2.	H-block upper basement hacking	14,297	0.50	sft	7,148.50	
3.	driveway slab, below block - G&H	8,012	0.50	sft	4,006.00	
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				18,016.00	
Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.			
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed			
PO/WO no.		PO/WO date:				
Remarks :						
Approved by Project Manager	Approved by Design Team	Approved by M.D.				
Date:	Date:	Date:				
Sign: 	Sign:	Sign:				

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:		MRMallapurLLP			Approved by:		Ahmed Khan		
Project:		Gulmohar Residency			Sign:				
Work Description:		Hacking near H-block upper, lower basements and G&H driveway slab-1							
Contractor :		K Rani							
Prepared By:		V.Sanketh							
Date:		22-09-2023							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=A*B*C*D Quantity	F Units	
1	H-block lower basement rcc hacking work	Column-01	3,068.00	1.00	1.00	1.00	3,068.00	sft	
		Slab-01 beams	2,386.00	1.00	1.00	1.00	2,386.00	sft	
		Slab-01	8,268.00	1.00	1.00	1.00	8,268.00	sft	
13,722.00									
2	H-block upper basement rcc hacking work	Column-02	3,643.00	1.00	1.00	1.00	3,643.00	sft	
		Slab-02 beams	2,386.00	1.00	1.00	1.00	2,386.00	sft	
		Slab-02	8,268.00	1.00	1.00	1.00	8,268.00	sft	
14,297.00									
3	Driveway slab-1 hacking b/w blocks-G & H	Column-01	1905.00	1.00	1.00	1.00	1,905.00	sft	
		Slab-01 beams	1970.00	1.00	1.00	1.00	1,970.00	sft	
		Slab-01	4137.00	1.00	1.00	1.00	4,137.00	sft	
8,012.00									

ESTIMATE SHEET

Company Name:	MRMallapurLLP						
Project:	Gulmohar Residency				Approved by:	Ahmed Khan	
Work Description:	Hacking near H-block upper, lower basements and G&H driveway slab-1				Sign:		
Contractor:	K.Rani						
Prepared By	V.Sanketh						
Date:	22-09-2023						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
1	H-block lower basement rcc hacking work	Column-1, slab-1 & slab-1 beams	13,722.00	sft	0.50	6,861.00	
2	H-block upper basemnt rcc hacking work	Column-2, slab-2 & slab-2 beams	14,297.00	sft	0.50	7,148.50	
3	Driveway slab-1 hacking b/w blocks-G & H	Column-1, slab-1 & slab-1 beams	8,012.00	sft	0.50	4,006.00	
		Total				18,016	

Allowance for Consumables

K.Rani
Mallapur
Hyderabad

Date: 22.09.2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: H-block lower, upper basements & G&H driveway slab-1
hacking works
Towards: Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done H-block lower, upper basements & G&H driveway slab-1 hacking works Total Amount = 18,016 /- Work done from date 11.08.2023 to date 27.08.2023	Rs.3,603 /-

Amount in words: Three thousand six hundred and three Rupees Only.

Sign: _____

Allowance for Equipment

K.Rani
Mallapur
Hyderabad

Date: 22.09.2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: H-block lower, upper basements & G&H driveway slab-1
hacking works
Towards: Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done H-block lower, upper basements & G&H driveway slab-1 hacking works Total Amount = 18,016 /- Work done from date 11.08.2023 to date 27.08.2023	Rs.7,206 /-

Amount in words: Seven thousand two hundred and six Rupees Only.

Sign: _____

Allowance for Labour charges

K.Rani
Mallapur
Hyderabad

Date: 22.09.2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: H-block lower, upper basements & G&H driveway slab-1
hacking works
Towards: Bill for labour charges.

S No.	Description	Amount
1.	Brief description of work done H-block lower, upper basements & G&H driveway slab-1 hacking works Total Amount = 18,016 /- Work done from date 11.08.2023 to date 27.08.2023	Rs.7,206 /-

Amount in words: Seven thousand two hundred and six Rupees Only.

Sign: _____