

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1244		Date - site bills Register		26/09/23.	
Company Name:		GVRRC		Site:		Innapolis	
Name of Contractor		Vasanthu constructions and developes					
Nature of work		USU5 b/w slab.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Footings + Column	2332	70	Sft	163205		
2.	+ beams + slab +						
3.	retaining wall						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,63,205		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Rate As per Circular No - 809(1) Construction.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: M/09/23		Date:		Date:			
Sign: [Signature]		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



MEASUREMENT SHEET								
Company Name :		GVRC			Approved by:		Madhu	
Project :		INNOPOLIS			Sign:			
Work Description :		4545 b/w slab						
Contractor Name :		vasanthi constructions						
Prepared by :		kuldeep.S						
Date :		26.09.2023						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	Footings	F1-5'x5'x1'6"	20.00	1.50	1.00	4.00	120.00	sft
			5.00	5.00	1.00	4.00	100.00	sft
		F2-5'6"x5'6"x2'6"	22.00	2.50	1.00	2.00	110.00	sft
			5.50	5.50	1.00	2.00	60.50	sft
2	columns	C1-1'x2'x11'	11.00	6.00	1.00	4.00	264.00	sft
		C2-1'x2'x11'	11.00	6.00	1.00	2.00	132.00	sft
3	beams	B9- 11'6"x1'x2'	11.50	4.00	1.00	5.00	230.00	sft
		B14-46'x1'x2'	46.00	4.00	1.00	1.00	184.00	sft
4	slab	46'x27'x6"	46.00	13.00	1.00	1.00	598.00	sft
		perimeter	146.00	0.50	1.00	1.00	73.00	sft
5	retaining wall footing	11'6"x7'6"x1'6"	11.50	7.50	1.00	2.00	172.50	sft
			11.50	1.50	1.00	2.00	34.50	sft
			11.50	11.00	1.00	2.00	253.00	sft
	wall	11'6"x11'x1'					2331.50	sft