




Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	139	Date - site bills Register	3/10/23			
Company Name:	Dr. N. K. B. D. Lec	Site:	Neerajpolis			
Name of Contractor	Papu ram					
Nature of work	Gravel Work.					
Work done	From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Main block					
2.	Gravel fine	867	25	sqm	21681	
3.	chamfering	1096	27	sqm	29592	
4.	V-gravel	96	10	sqm	960	
5.	edge polishing	17	18	sqm	306	
6.	Northeast sunk					
7.	kick strip	32	25	sqm	800	
8.						
9.						
10.						
11.	Total:				53,339	
Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks : All works completed						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: APPROVED BY		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY

PROJECT MANAGER

Estimate sheet

Company Name:	Dr NRK Biotech Pvt Ltd	Approved By:	Ramkishan
Project Name:	Nextopolis	Sign	
Work Description:	Main block granite Patti		
Contractor Name:	Papuram		
Prepared By:	P.Sai Kumar		
Date:	03.10.23		

S.No.	Item Head	Item Description	Quantity	Units	Rate	Total amount
1 Main block						
		Granite fixing	867.25 ✓	sft	25 ✓	21681.25
		Chamfering	1096.00 ✓	rft	27 ✓	29592.00
		V-groove	96.00 ✓	rft	10 ✓	960.00
		edge polishing	17.00 ✓	rft	18 ✓	306.00
2 NorthEast Security Kiosk						
		Granite Flooring	32.00 ✓	rft	25 ✓	800.00
		Grand Total				53,339
Note:- Rate as been considered as per circular no 840(c)						
Inword : Fifty Three Thousand Three hundred and Thirty Nine only						

Measurement Sheet										
Company Name:	Dr NRK Biotech pvt ltd								Approved By:	Ranjishan
Project Name:	Nectopolis								Sign	
Work Description:	Main block granite Parti									
Contractor Name:	Paputuan									
Prepared By:	P.Sai Kumar									
Date:	03.10.23									
S.No.	Item Head	Item Description	A Length	B Breadth	C Height	D No's	E=AXBXCXD Quantity	Units		
1	Main block	External granite Parti	1.00	1.00	2.00	250.00	500.00	ft	①	
		East Side granite fixing	250.00	1.00	1.00	1.00	250.00	ft	②	
2	Gate pillar	3* Top Parti fixing	4.25	1.00	6.00	2.00	51.00	ft	③	
		Granite fixing	13.25	5.00	1.00	1.00	66.25	ft	④	
3	NorthEast Security Kiosk	Granite Flooring					867.25	sf	⑤	
4	Main block	Chamfering	500.00	1.00	1.00	2.00	1000.00	ft	⑥	
		Chamfering	6.00	1.00	1.00	1.00	96.00	ft	⑦	
		V-groove	6.00	1.00	1.00	16.00	96.00	ft	⑧	
		edge polishing	4.25	1.00	1.00	4.00	17.00	ft	⑨	
		Skirting	2.00	1.00	1.00	1.00	32.00	ft	⑩	