

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	145	Date - site bills Register	4/10/23
Company Name:	Dr. NRK Biotech	Site:	Ne x Topolis
Name of Contractor	Vasanthi Construction.		
Nature of work	Main Block - 1 <sup>st</sup> level Tie Beam.		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Main Block :					
2.	1 <sup>st</sup> level Tie-Beam	20.95	850/-	m <sup>3</sup> .	17,808 = 00	
3.	Lift and head					
4.	of materials.	657.00	50/-	Rft.	32,850 = 00	
5.						
6.						
7.						
8.						
9.						
10.						
11.	Grand Total:				50,658 = 00	

Bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks : none completed.

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign:	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**RAM KISHAN**  
**PROJECT MANAGER**



Measurement Sheet

Company Name:

Project Name:

Work Description:

Contractor Name:

Prepared By:

Date:

Dr NRK Biotech pvt ltd

Nextopolis

Concreting, Lifting & lead for Tie beam

Vasanthi Constructions


P. Sai Kumar

04.10.23

Approved By:

Sign

Ranjishan




S.No.	Item Head	Item Description	Quantity	Units	Rate	Total amount
1	Main Block Concreting	1st level Tie beam	20.95	M3	850	17,808
2	1st level Tie beam	Lift & Lead	657.00	rf	50	32,850
Grand Total						50,658

In words: Rupees fifty thousand six hundred and fifty eight only



Measurement Sheet

Company Name: Dr NRK Biotech pvt ltd  
 Project Name: Nextopolis  
 Work Description: Concreting, Lifting & lead for Tie beam  
 Contractor Name: Vasanthi Constructions  
 Prepared By: P. Sai Kumar  
 Date: 04.10.23

Approved By:  Rankishan  
 Sign

S.No.	Item Head	Item Description	Length	Breadth	Height	No's	E=AxBxCxD	Quantity	Units
1	Main Block Concreting	1st level Tie beam							
		North ✓	185.00 ✓	0.75 ✓	1.50 ✓	1.00 ✓	208.13 ✓	Cft ✓	
		South ✓	143.00 ✓	0.75 ✓	1.50 ✓	1.00 ✓	160.88 ✓	Cft ✓	
		East ✓	164.00 ✓	0.75 ✓	1.50 ✓	1.00 ✓	184.50 ✓	Cft ✓	
		West ✓	165.00 ✓	0.75 ✓	1.50 ✓	185.63 ✓	Cft ✓		
						739.13	Cft ✓		
		Total in M3				20.95	M3 ✓		
2	1st level Tie beam	Lift & Lead							
		North ✓	185.00 ✓	1.00 ✓	1.00 ✓	1.00 ✓	185.00 ✓	ft ✓	
		South ✓	143.00 ✓	1.00 ✓	1.00 ✓	1.00 ✓	143.00 ✓	ft ✓	
		East ✓	164.00 ✓	1.00 ✓	1.00 ✓	1.00 ✓	164.00 ✓	ft ✓	
		West ✓	165.00 ✓	1.00 ✓	1.00 ✓	165.00 ✓	ft ✓		
						657.00	ft ✓		

Reference:  
 200mm mesh  
 23 MT.  
 Sand  
 19 MT.  
 Total: 42 MT