


**Construction division.
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		98	Date - site bills Register		5/10/23		
Company Name:		Gurukul (L&M)		Site:	Gv		
Name of Contractor		S. Divya (Bhikshapalika)					
Nature of work		R.C.C work					
Work done		From Date	11/9/23	To Date	1/10/23		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	slab bell cast			sqft	766587.00		
2.	C1-3 R.C.C	929.97	82.50	sqm	766587.00		
3.	work.						
4.	f.c beam	1815.00	82.50	sqm	149737.50		
5.	slab cast	1008.00	82.50	sqm	83160.00		
6.							
7.							
8.							
9.							
10.							
11.	Total:				9,99,485.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : work Completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 05/10/23		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work for turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

S.V. Subba Reddy
Project Manager

MEASUREMENT SHEET									
Company Name	Crecentia Labs Pvt Ltd								
Project	GV ONE								
Work Description	Col-03 RCC Work								
Name of the Contractor	S Dnya								
Prepared By	Sobhanbha								
Date	08-10-2023								
S No	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=ABCD Quantity	F Units	G=Sum of E Beam Head Total
North Block walls and column 4-3									
1	A1 F1, A4, F4, A5 Grid	W1 Wall	22.50	1.00	15.33	5.00	1724.63	sf	1724.63
2	B1, C1, D1, E1, A3 Grid -	C2-475x675	8.85	1.00	15.33	5.00	678.35	sf	678.35
3	A2 Grid	Lft walls	68.75	1.00	15.33	1.00	1053.94	sf	1053.94
4	B2, B3, E3, E4 Grid	C3-825x825	10.64	1.00	15.33	4.00	652.44	sf	652.44
5	C2, D2, E2, C3, D3, B4, C4, D4 Grid	C4-825x825	10.64	1.00	15.33	8.00	1304.89	sf	1304.89
6	F2, F3 Grid	C1-475x675	8.85	1.00	15.33	2.00	271.34	sf	271.34
7	A2, A2', E2', F2', E3, G Grid	C5-200x900	7.21	1.00	15.33	5.00	552.65	sf	552.65
8	A2' Grid	W4 Wall	19.40	1.00	15.33	1.00	297.40	sf	297.40
9	A4', A4" Grid	W2 Wall	11.60	1.00	15.33	2.00	355.66	sf	355.66
10	E Grid	Lft walls Goods lift wall	92.00 64.60	1.00 1.00	15.33 15.33	1.00 1.00	1410.36 990.32	sf sf	1410.36 990.32
The beam									
11		Northside	150.00	1.00	5.00	1.00	750.00	sf	750.00
		west side	91.00	1.00	5.00	1.00	455.00	sf	455.00
		East side	31.00	1.00	5.00	1.00	155.00	sf	155.00
		East side	91.00	1.00	5.00	1.00	455.00	sf	455.00
		west side	252.00	1.00	1.00	2.00	504.00	sf	504.00
12	staircase	East side	252.00	1.00	1.00	2.00	504.00	sf	504.00
								Total	12114.97

Approved by:

Allowance of Labour Charges

S.Divya.
Kushaiguda.
Hydrabad.

Date: 05.10.2023

In favor of: Crecentia Labs Pvt Ltd
Project / Site: GV one
Location: Turkapally Village.
Type of Work: RCC work.
Towards: Allowance for Labour Charges.

S No.	Description	Amount
1.	Brief description of work done: Towards Northern block col-3 Rcc work . Total Amount = Rs:9,99,485 /- Work done from date 11.09.2023 to date 01.10.2023.	Rs :1,99,897/-

Amount in words:- One lakh ninty nine thousand eight hundred and ninty seven
Rupees only.

Sign:

Allowance of Equipment Charges

S.Divya.
Kushaiguda.
Hydrabad.

Date: 05.10.2023

In favor of: Crecentia Labs Pvt Ltd
Project / Site: GV one
Location: Turkapally Village.
Type of Work: Rcc work.
Towards: Allowance for Equipment Charges.

S No.	Description	Amount
1.	Brief description of work done: Towards Northern block col-3 Rcc work . Total Amount = Rs:9,99,485 /- Work done from date 11.09.2023 to date 01.10.2023.	Rs:-7,99,588/-

Amount in words:-Seven lakh nintynine thousand five hundred and eighty eight only

Sign: _____