


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		300		Date - site bills Register		11/10/23	
Company Name:		MRP LLP		Site:		NGH.	
Name of Contractor		N. krishna					
Nature of work		Brick work (stage-1).					
Work done		From Date		3/9/23		To Date	
						30/9/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-1005	1450	126/-	sft	182700/-		
2.			18%	GST	32886/-		
3.	A-1006	1450	126/-	sft	182700/-		
4.			18%	GST	32886/-		
5.	A-1007.	1450	126/-	sft	182700/-		
6.			18%	GST	32886/-		
7.							
8.							
9.							
10.							
11.	Total:				6,46,758/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 11/10/23		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name:		MRPLLP			Prepared by:		Vijay Raj		
Project:		Nilgiri Heights							
Work Description:		Brick work for A - 1005, A - 1006, A - 1007 (Stage - 1)							
Contractor Name:		N. Krishna (Turnkey Civil Work)							
Prepared By:		Vijay Raj							
Date:		09-10-2023							
S.No.	Item Head	Item Description	Quantity	Units	Percentage	Rate	Amount	Grand Total	
	Brick work for A - 1005, A - 1006, A - 1007 (Stage - 1)								
1	Brickwork	Brickwork for A - 1005 - 1450 Sft	1,450.00	Sft	45% of 280	126.00	1,82,700.00		
		GST - 18%					32,886.00	2,15,586.00	
		Brickwork for A - 1006 - 1450 Sft	1,450.00	Sft	45% of 280	126.00	1,82,700.00		
		GST - 18%					32,886.00	2,15,586.00	
		Brickwork for A - 1007 - 1450 Sft	1,450.00	Sft	45% of 280	126.00	1,82,700.00		
		GST - 18%					32,886.00	2,15,586.00	
Amount in words :- Six Lakhs Forty Six Thousand Seven Hundred and Fifty Eight Rupees Only			Grand Total					6,46,758.00	

7

**MEASUREMENT SHEET**

Company Name:		MRPLLP		Prepared by:		Vijay Raj				
Project		Nilgiri Heights								
Work Description:		Brick work for A - 1005, A - 1006, A - 1007 (Stage - 1)								
Contractor Name:		N. Krishna (Turnkey Civil Work)								
Prepared By		Vijay Raj								
Date:		09-10-2023								
S No	Item Head	Item Description		A	B	C	No's	Quantity	Units	Total Head
	Brick work for A - 1005, A - 1006, A - 1007 (Stage - 1)			Length	Width	Height				
1	Brickwork	Brickwork for A - 1005 - 1450 Sft		1,450.00	1.00	1.00	1.00	1,450.00	Sft	1,450.00
		Brickwork for A - 1006 - 1450 Sft		1,450.00	1.00	1.00	1.00	1,450.00	Sft	1,450.00
		Brickwork for A - 1007 - 1450 Sft		1,450.00	1.00	1.00	1.00	1,450.00	Sft	1,450.00