

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. site bills register	1266	Date - site bills Register	12/10/2023
Company Name:	GVRCL	Site:	Imopolis
Name of Contractor	Ishaq		
Nature of work	3600 slab-2		
Work done	From Date	To Date	
	12/7/2023	7/10/2023	

Sl. No.	Villa Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Towards 3600	36,171	771/-	sft	27,85,236	
2.	slab-2					
3.	Red bending					
4.	and shuttering					
5.	work done					
6.						
7.						
8.						
9.						
10.						
11.	Total:				27,85,236	

Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks : 1) All works completed.

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: APPROVED BY	Date:	Date:
Sign: <i>Majid</i>	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**ESTAMATE SHEET**

<b>Company Name:</b>	GVRC						
<b>Project:</b>	Innopolis					<b>Approved By</b>	
<b>Work Description:</b>	3600 slab 2 shutting					<b>Madhu .T</b>	
<b>Name of the Contractor</b>	ishaq						
<b>Prepared By</b>	Madhu T						
<b>Work Date</b>	01-08-2023						
<b>Bill Date;</b>	26-09-2023						
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>	<b>Item Head Total</b>
1	3600 SHUTTERING &BARBENDING	Slab-02 Includes Slab bootom, Roof Beam, Staircase, Cap Beam, Tie Beam	36,171.90	SFT	77	27,85,236.05	
<b>Total Amount</b>						<b>27,85,236.05</b>	

**MEASUREMENT SHEET**

<b>Company Name:</b>	GVRC		
<b>Project:</b>	Innopolis		
<b>Work Description:</b>	3600 SHUTTERING & BARBENDING	<b>Approved By</b>	Madhu T
<b>Name of the Contractor</b>	Ishaq		
<b>Prepared By</b>	Madhu T		
<b>Bill Date:</b>	26-09-2023		
<b>work date</b>	01-08-2023		

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	3600 SHUTARING & BARBENDING	Slab 01 (Bottom) - Flat Slab		686.67	0.000	1	686.670	Sqm	
		Slab 02 (Bottom)		1,793.71	0.000	1	1793.710	Sqm	
		<u>Flat Slab sides</u>							
			3.50	3.50	0.175	11.00	26.950	Sqm	
			3.50	2.09	0.175	4	7.823	Sqm	
			3.50	2.05	0.175	5	9.713	Sqm	
			1.45	2.09	0.175	2	2.476	Sqm	
			1.45	3.50	0.175	4	6.929	Sqm	
			2.05	1.45	0.175	1	1.225	Sqm	
				10.21	0.175	1	1.786	Sqm	
			2.05	2.05	0.175	1	1.435	Sqm	
			1.75	2.05	0.175	1	1.331	Sqm	
			1.46	1.75	0.175	2	2.244	Sqm	
			3.50	1.75	0.175	1	1.838	Sqm	
			1.45	3.50	0.175	1	1.731	Sqm	
			2.05	1.75	0.175	1	1.330	Sqm	
			2.05	2.05	0.175	1	1.435	Sqm	
			2.09	3.50	0.175	1	1.956	Sqm	
		<u>Cutouts</u>							
				4.68		-1	-4.680	Sqm	
				22.93		-1	-22.930	Sqm	
				6.28		-2	-12.560	Sqm	
				7.48		-1	-7.480	Sqm	
				12.50		-2	-25.000	Sqm	
				28.46		-2	-56.920	Sqm	
				8.78		-1	-8.780	Sqm	
				22.58		-1	-22.580	Sqm	
		<u>Roof Beams Sides</u>							
		A1A9 - G1G9							
		B1A	8.14	0.375	0.525	1	11.595	Sqm	
		B3	16.65	0.300	0.275	1	14.155	Sqm	
		B1	8.06	0.375	0.525	1	11.490	Sqm	
		B2	15.96	0.300	0.300	1	14.367	Sqm	
		B1	18.31	0.375	0.525	1	26.096	Sqm	
		B2	3.00	0.300	0.300	1	2.700	Sqm	
		B6	16.36	0.300	0.375	1	17.181	Sqm	
		B5	9.85	0.300	0.525	1	13.298	Sqm	
		L1L13 - M1M13							
		B2	19.26	0.300	0.300	1	17.337	Sqm	
		B7A	55.28	0.375	0.525	1	78.767	Sqm	
		B7	18.28	0.375	0.525	1	26.042	Sqm	
		M1M10 - U1U10							
		B1A	16.27	0.375	0.525	1	23.183	Sqm	
		B4	16.95	0.300	0.525	1	22.877	Sqm	
		B1	24.07	0.375	0.525	1	34.294	Sqm	

S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
			Length	Width	Height	Nos.	Quantity	Units	Item Head Total
		B5A	8.45	0.300	0.525	1	11.406	Sqm	
		B3	8.83	0.300	0.300	1	7.947	Sqm	
		B6	7.80	0.300	0.375	1	8.190	Sqm	
		B2	3.70	0.300	0.300	1	3.328	Sqm	
		B7	18.28	0.375	0.525	1	26.042	Sqm	
		B6	14.20	0.300	0.375	1	14.911	Sqm	
		B6A	8.65	0.300	0.375	1	9.083	Sqm	
		<b><u>Flat Slab Beams</u></b>							
			3.50	0.600	0.300	22	92.400	Sqm	
			3.50	0.600	0.300	8	33.600	Sqm	
			3.50	0.600	0.300	10	42.000	Sqm	
			1.45	0.600	0.300	2	3.478	Sqm	
			1.45	0.600	0.300	8	13.910	Sqm	
			2.05	0.600	0.300	1	2.460	Sqm	
			1.38	0.600	0.600	2	4.950	Sqm	
			2.05	0.600	0.300	2	4.920	Sqm	
			1.75	0.600	0.300	1	2.102	Sqm	
			3.50	0.600	0.300	1	4.200	Sqm	
			1.75	0.600	0.300	1	2.100	Sqm	
			2.05	0.600	0.300	2	4.920	Sqm	
			2.09	0.600	0.300	2	5.011	Sqm	
		<b><u>Tie Beam</u></b>							
		B1	185.212	0.3	0.600	1	277.818	Sqm	
		<b><u>Shuttering Staircase-1</u></b>							
		Waist slab 01 + Landing	6.25	1.63	0.000	2	20.375	Sqm	
		Waist slab 02 + Landing	3.58	1.55	0.000	2	11.083	Sqm	
		LB2	3.70	0.30	0.475	1	4.625	Sqm	
		LB1	3.70	0.30	0.475	1	4.623	Sqm	
		<b><u>Shuttering Staircase-2</u></b>							
		Waist slab 01 + Landing	6.15	1.65	0.000	2	20.295	Sqm	
		Waist slab 02 + Landing	4.00	1.55	0.000	2	12.394	Sqm	
		LB2	3.70	0.30	0.475	1	4.625	Sqm	
		LB1	3.70	0.30	0.475	1	4.625	Sqm	
		<b>Total In Sqm.</b>					<b>3360.451</b>	<b>Sqm</b>	
		<b>Total In Sft</b>					<b>36171.897</b>	<b>Sft</b>	