

**Construction division.
Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		1265		Date - site bills Register		12/10/2023	
Company Name:		GVRC		Site:		Impoles	
Name of Contractor		Ishaq					
Nature of work		3600 column - 2					
Work done		From Date		To Date			
		12/7/2023		7/10/2023			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards 3600						
2.	column - 2						
3.	Rod Bending	10,118	77/-	8ft	7,79,134		
4.	and shuttering						
5.	R.C.C wall	8,352	33.5/-	8ft	2,79,820		
6.	(Rod Bending only)						
7.							
8.							
9.							
10.							
11.	Total:				10,58,954/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : 1) All works completed.							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 12/10/23		Date:			Date:		
Sign: [Signature]		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTAMATE SHEET

Company Name:	GVRC							
Project:	Innopolis						Approved By	
Work Description:	3600 slab 2 shutting						Madhu .T	
Name of the Contractor	ishaq							
Prepared By	Madhu T							
Work Date	01-08-2023							
Bill Date;	26-09-2023							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	3600 SHUTTERING & BARBENDING	Column-2 Shuttering and Rod Bending work done	10,118.63	SFT	77.00	7,79,134.79		
2	R C C Wall(Rod Bending Only)		8,352.86	SFT	33.50	2,79,820.94		
Total Amount						10,58,955.73		

MEASUREMENT SHEET									
Company Name:		GVRC							
Project:		Innopolis							
Work Description:		3600 SHUTTERING & BARBENDING				Approved By		Madhu T	
Name of the Contractor		Ishaq							
Prepared By		Madhu T							
Bill Date:		26-09-2023							
work date		01-08-2023							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	3600-C01-02 SHUTTERING & BARBENDING	<u>Beam Slab Columns</u>							
		Slab 02 (Bottom)							
		A1A10-G1G10							
		C1	0.3	0.6	4.68	3	25.245	Sqm	
		C2	0.6	0.6	4.68	3	33.660	Sqm	
		C3	0.675	0.675	4.68	1	12.623	Sqm	
		C4	0.75	0.75	4.68	1	14.025	Sqm	
		C5	0.825	0.825	4.68	1	15.428	Sqm	
		L1W1-L13M13W10						Sqm	
		C1	0.3	0.6	4.68	3	25.245	Sqm	
		C2	0.6	0.6	4.68	9	100.980	Sqm	
		C3	0.675	0.675	4.68	2	25.245	Sqm	
		C4	0.75	0.75	4.68	4	56.100	Sqm	
		C5	0.825	0.825	4.68	1	15.428	Sqm	
		<u>Flat Slab Columns</u>						Sqm	
		C2	0.6	0.6	4.35	4	41.760	Sqm	
		C3	0.675	0.675	4.35	8	93.960	Sqm	
		C4	0.75	0.75	4.35	3	39.150	Sqm	
		C5	0.825	0.825	4.35	8	114.840		
		Lift 01	12.8		4.85	1	62.080	Sqm	
			17.39		4.85	1	84.342	Sqm	
		Lift 02	11.2		4.85	1	54.320	Sqm	
			9.4		4.85	1	45.590	Sqm	
		Lift Columns-1	1.8		4.85	4	34.920	Sqm	
		Lift Columns-2	1.8		4.85	4	34.920	Sqm	
			2.1		4.85	1	10.185	Sqm	
		Total In Sqm.					940.044	Sqm	
		Total In Sft					10118.634	Sft	
		R C C Wall(Rod Bending Only)	40		4.85	4	776.000	Sqm	
		Total In Sqm.					776.000	Sqm	
		Total In Sft					8352.864	Sft	