

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1268	Date - site bills Register	14/10/23.
Company Name:	GIVRC	Site:	Tannopolis
Name of Contractor	Ishaq		
Nature of work	4500 - Footings		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	4500					
1.	Footings centring	19112	60	sqft	1146736	
2.	Area of					
3.	Rod bending					
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				1146736	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 14 OCT 2022	Date:	Date:
Sign: <i>[Signature]</i>	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey jobs, etc. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							
Company Name :	GVRC				Approved by	Madhu	
Project :	INNOPOLIS				Sign:		
Work Description :	4500 footings						
Contacto Name :	ishaaq						
Prepared By :	kuldeep.s						
Date :	03-08-2023						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Footings	centring area and rod bending	19112	sft	60	1146738	
					Total	1146738	
					<b>Total amount</b>		<b>11,46,738.23</b>
	<b>Note: Rates as per done Circular no. 801(f) - Construction</b>						



MEASUREMENT SHEET										
Company Name :		GVRC						Approve Madhu		
Project :		INNOPOLIS						Sign:		
Work Description :		4500								
Contractor Name :		Ishaq.MD								
Prepared by :		kuldeep.S								
Date :		03.08.2023								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxH Quantity	F Units		
1	Footings	F1-7'10"x7'10"x2'0"	31.32	2.00	1.00	2.00	125.28	sft		
			7.83	7.83	1.00	2.00	122.62	sft		
2		F2-9'10"x9'10"x2'6"	39.32	2.50	1.00	4.00	393.20	sft		
			9.83	9.83	1.00	4.00	386.52	sft		
3		F5-13'9"x13'9"x2'6",5'6"x5'6"x1'	55.00	2.50	1.00	1.00	137.50	sft		
			13.75	13.75	1.00	1.00	189.06	sft		
			22.00	1.00	1.00	1.00	22.00	sft		
			5.50	5.50	1.00	1.00	30.25	sft		
4		F6-14'x14'x2'6",5'6"x5'6"x1'3"	56.00	2.50	1.00	1.00	140.00	sft		
			14.00	14.00	1.00	1.00	196.00	sft		
			22.00	2.50	1.00	1.00	55.00	sft		
			5.50	5.50	1.00	1.00	30.25	sft		
5		F7-15'9"x15'9"x2'6",6'3"x6'3"x1'9"	63.00	2.50	1.00	2.00	315.00	sft		
			15.75	15.75	1.00	2.00	496.13	sft		
			25.00	1.75	1.00	2.00	87.50	sft		
			6.25	6.25	1.00	2.00	78.13	sft		
6		F8-16'4"x16'4"x2'6",6'6"x6'6"x2'3"	65.36	2.50	1.00	1.00	163.40	sft		
			16.34	16.34	1.00	1.00	267.00	sft		
			26.00	2.50	1.00	1.00	65.00	sft		
			6.50	6.50	1.00	1.00	42.25	sft		
7		F9-17'4"x17'4"x2'6",6'6"x6'6"x2'3"	69.36	2.50	1.00	4.00	693.60	sft		
			17.34	17.34	1.00	4.00	1202.70	sft		
			26.00	2.50	1.00	4.00	260.00	sft		
			6.50	6.50	1.00	4.00	169.00	sft		
8		F10-18'x18'x2'6", 6'10"x6'10"x2'6"	72.00	2.50	1.00	8.00	1440.00	sft		
			18.00	18.00	1.00	8.00	2592.00	sft		
			27.29	6.83	1.00	8.00	1491.13	sft		
			6.83	6.83	1.00	8.00	373.19	sft		

9		RF5-23'x206'x30''	124.84	3.00	1.00	1.00	374.52	sft
			18.00	18.00	1.00	1.00	324.00	sft
			23.00	20.00	1.00	2.00	920.00	sft
10		RF4-31'9"x16'6"x30'' .66"x66"x1'	96.50	3.00	1.00	1.00	289.50	sft
			31.75	16.50	1.00	2.00	1047.75	sft
			26.00	1.00	1.00	2.00	52.00	sft
			6.50	6.50	1.00	2.00	84.50	sft
11		RF2-85'0"x3'0'' .8'10"x8'10"x1'	85.00	3.00	1.00	2.00	510.00	sft
			10.12	10.12	1.00	4.00	409.66	sft
			35.32	1.00	1.00	2.00	70.64	sft
			8.83	8.83	1.00	2.00	155.94	sft
12		RF3-85'0"x3'0'' .8'10"x8'10"x1'	156.00	3.00	1.00	1.00	468.00	sft
			26.50	26.50	1.00	2.00	1404.50	sft
			39.32	2.50	1.00	2.00	196.60	sft
			9.83	9.83	1.00	2.00	193.26	sft
13	Retaining wall	166''x7'6''x13''	16.50	7.50	1.00	2.00	247.50	sft
			33.00	1.25	1.00	1.00	41.25	sft
13	Tower crane footing	16'.6''x16'.6''x3'.3''	16.50	16.50	1.00	2.00	544.50	sft
			66.00	3.25	1.00	1.00	214.50	sft
						28.00	19112.30	sft