


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10763		Date - site bills Register		16/10/2023	
Company Name:		mmapk-up		Site:		GHT	
Name of Contractor YUSUF Ali							
Nature of work FALSE CEILING WORK							
Work done		From Date		10/10/2023		To Date	
						15/10/2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-702	915	36.68	sqft	33,571		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				33,571		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		2023/007003		PO/WO date:		07/10/2023	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 16/10/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY  
**16 OCT 2023**  
A. SURESH  
PROJECT MANAGER

Measurement Sheet										
Company Name:		MMR Kowkur LLP								
Project:		GHT								
Description :		A-702 False ceiling work done details								
Prepared By:		A Suresh								
Date :		16 October 2023								
Name of the Contractor :		Yousuf Ali								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks
1	A-702	Plane false ceiling work								
2		Hall	30	12	1	1	353	Sft		
3		Passage area	11	5	1	1	55	Sft		
4		Master Bedroom	16	15	1	1	244	Sft		
5		Guest bedroom	11	12	1	1	132	Sft		
6		Children Bedroom	11	12	1	1	132	Sft		
									915	



16 OCT 2023  
MANAGER



**Bill for Labour charges**  
Yousuf Ali  
H.No 2-2-50/A/1  
Rahath Nagar, Amberpet  
RR Districit,Telengana500013


Date: 16-10-2023

**In favor of:** MMR Kowkur realty LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** False ceiling Works  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards: A -702Block Flat False ceiling work done Total Amount is Rs : 33,571/-  Work Done from date:06-10-2023 to date13-10-2023	Rs 13,428/-

Amount in words: Thirteen thousand Four hundred Twenty Eight Only/-

Sign: 



**Bill for Hire equipment charges**

Yousuf Ali  
H.No 2-2-50/A/1  
Rahath Nagar, Amberpet  
RR Districit,Telengana500013


Date: 16-10-2023

**In favor of:** MMR Kowkur realty LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** False ceiling Works  
**Towards:** Allowance for Hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards: A -702Block Flat False ceiling work done Total Amount is Rs : 33,571/-  Work Done from date:06-10-2023 to date13-10-2023	Rs 13,428/-

Amount in words: Thirteen thousand Four hundred Twenty Eight Only/-

Sign: 



**Bill for Consumable charges**

Yousuf Ali  
H.No 2-2-50/A/1  
Rahath Nagar, Amberpet  
RR Districit,Telengana500013


Date: 16-10-2023


**In favor of:** MMR Kowkur realty LLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** False ceiling Works  
**Towards:** Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards: A -702Block Flat False ceiling work done Total Amount is Rs : 33,571/-  Work Done from date:06-10-2023 to date13-10-2023	Rs :6,714/-

Amount in words: Six Thousand Seven Hundred Fourteen Only/-

Sign: 



16 OCT 2023  
MANAGER