


Construction division.
Advice for giving credit to contractors suppliers.

Sl. No. - site bills register		2402		Date - site bills Register		14/10/2023		
Company Name:		MRM LLP		Site:		GMR		
Name of Contractor		Bekha Pandey						
Nature of work		civil works near blocks - F&G common areas.						
Work done		From Date		To Date				
		18/09/2023		11/09/2023				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no		
1.	Bridgework near blocks F&G CA.	651.00	13.00	sft	8,463.00			
2.								
3.	plastering near blocks F&G common areas	4561.00	16.00	sft	72,976.00			
4.								
5.								
6.								
7.								
8.								
9.								
10.								
11.	Total:				81,439.00			
Bill required		YES <input checked="" type="checkbox"/> NO.		GST bill required		YES <input checked="" type="checkbox"/> NO.		
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.				PO/WO date:				
Remarks :								
Approved by Project Manager		Approved by Design Team		Approved by M.D.				
Date:		Date:		Date:				
Sign: 		Sign:		Sign:				

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name: MR Mallapur LLP
 Project: Gulmohar Residency
 Work Description: Civil works near F & G-blocks common areas
 Contractor : Rekha pandey
 Prepared By: V.Sanketh
 Date: 12-10-2023

Approved by: Ahmed Khan
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
Brickwork								
1	Near F-block plantation area	4" one layer brickwork near F-block eastern road	85.00	1.00	1.00	1.00	85.00	sft
2	Near F-block planter boxes purpose	6" one layer brickwork for planter boxes near F-101 flat	125.00	1.00	1.00	1.00	125.00	sft
3	Near G-block	Electrical panel room brickwork near G-block upperbasement	42.00	1.00	10.50	1.00	441.00	sft
								651.00
Plastering								
4	Eastern peripheral road near F-block	Divider brickwall	223.00	1.00	5.50	1.00	1226.50	sft
5	Driveway parapet wall	Driveway parapet wall brickwork near F-block northern side	150.00	1.00	9.50	1.00	1425.00	sft
			30.00	1.00	2.50	1.00	75.00	sft
			3.00	1.00	7.50	7.00	157.50	sft
			65.00	1.00	4.50	1.00	292.50	sft
6	Near F-block plantation area	4" one layer brickwork near F-block eastern road	85.00	1.00	2.00	1.00	170.00	sft
7	Near F-block planter boxes purpose	6" one layer brickwork for planter boxes near F-101 flat	125.00	1.00	2.00	1.00	250.00	sft
8	Near G-block	Electrical panel room plastering near G-block upperbasement	85.00	1.00	10.50	1.00	892.50	sft
9	Near B-block	Gate columns plastering	4.00	1.00	6.00	3.00	72.00	sft
								4,561.00

ESTIMATE SHEET

Company Name:	MRMallapurLLP						Approved by:	Ahmed Khan	
Project:	Gulmohar Residency						Sign:		
Work Description:	Civil works near F & G-blocks common areas								
Contractor:	Rekha pandey								
Prepared By	V.Sanketh								
Date:	12-10-2023								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount			
1	Brickwork near G & F- blocks common areas	Planter boxes, electrical room,brickwork near F & G-block	651.00	sft	13.00	8,463.00			
2	Plastering near G & F- blocks common areas	Driveway parapet wall,planter boxes,electrical room plastering near F & G-block	4,561.00	sft	16.00	72,976.00			
		Total				81,439			

Allowance for Consumables

Rekha pandey
Mallapur
Hyderabad

Date: 12.10.2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Civil works near blocks-F & G common areas
Towards: Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done: Civil works near blocks-F & G common areas Total Amount = 81,439 /- Work done from date 18.08.2023 to date 11.09.2023	Rs. 16,287 /-

Amount in words: Sixteen thousand two hundred and eighty seven Rupees Only.

Sign: _____

Allowance for Equipment

Rekha pandey
Mallapur
Hyderabad

Date: 12.10.2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Civil works near blocks-F & G common areas
Towards: Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done: Civil works near blocks-F & G common areas Total Amount = 81,439 /- Work done from date 18.08.2023 to date 11.09.2023	Rs. 32,575 /-

Amount in words: Thirty two thousand five hundred and seventy five Rupees Only.

Sign: _____

Allowance for Labour charges

Rekha pandey
Mallapur
Hyderabad

Date: 12.10.2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Civil works near blocks-F & G common areas
Towards: Bill for labour charges.

S No.	Description	Amount
1.	Brief description of work done: Civil works near blocks-F & G common areas Total Amount = 81,439 /- Work done from date 18.08.2023 to date 11.09.2023	Rs. 32,575 /-

Amount in words: Thirty two thousand five hundred and seventy five Rupees Only.

Sign: _____