


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2408'		Date - site bills Register		17/10/23.	
Company Name:		MRMLLP.		Site:		G.M.R.	
Name of Contractor		Mahaveer					
Nature of work		Tiles work.					
Work done		From Date		18/06/23		To Date	
						29/08/23.	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Granite work	129	38	SFT	4902		
2.	for Grout in	171	25	RFT	4275		
3.	R,D,F blocks	633	18	SFT	11394		
4.	Chaulering work						
5.	Tiles work.						
6.	Charcoal stone work	320	11	SFT	3520		
7.							
8.					24091		
9.							
10.							
11.	Total:						
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		YES <input checked="" type="checkbox"/> NO	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :		All works done.					
Approved by Project Manager		Approved by Design Team		Approved by M.D			
Date: 17/10/23		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:	MRMLLP	Approved by:	Narander Reddy
Project:	Gulmohar Residency	Sign:	
Work Description:	Tiles Flooring Work		
Contractor Name:	Mahavir		
Prepared By:	Srinivas N		
Date:	17-10-2023		

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
	Ramp F Block	Granite Steps	43	Rft	38	1,634
	Ramp D Block		43	Rft	38	1,634
	Ramp B Block		43	Rft	38	1,634
	Ramp F Block	Chamfering	57	Rft	25	1,425
	Ramp D Block		57	Rft	25	1,425
	Ramp B Block		57	Rft	25	1,425
	Side tiles laying for Ramp		45	Rft	18	810
	C Block 507	Flooring	60.00	Sft	18.00	1,080
	C Block 104	Flooring	35.00	Sft	18.00	630
	C Block 207	Urility	40.00	Sft	18.00	720
	C Block 501	Ledge wall	40.00	Sft	18.00	720
	C block 606	Hall	60.00	Sft	18.00	1,080
	D Block 301	Urility	48.00	Sft	18.00	864
		Bathroom Tiles	80.00	Sft	18.00	1,440
	D 503	Walls & Flooring	75	Sft	18.00	1,350
	B 501	Ledge Wall	25	Sft	18.00	450
	G 403	Urility	30	Sft	18.00	540
	A Block	Planter Box	60	Rft	18	1,080
	F Block 103	Balcony	35	Sft	18	630
	B Block Duct Shabad tone Removing and Relaying		320	Sft	11	3,520
	Total					24,091

MEASUREMENT SHEET

Company Name:	MRM LLP	Approved by:	Narander Reddy
Project:	Gulmohar Residency	Sign:	
Work Description:	Tiles Flooring Work		
Contractor Name:	Mahavir		
Prepared By:	Srinivas.N		
Date:	17-10-2023		

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
1	Ramp F Block	Granite Steps	43.00	1.00	1.00	1.00	43	Rft
	Ramp D Block		43.00	1.00	1.00	1.00	43	Rft
	Ramp B Block		43.00	1.00	1.00	1.00	43	Rft
	Ramp F Block	Chamfering	57.00	1.00	1.00	1.00	57	Rft
	Ramp D Block		57.00	1.00	1.00	1.00	57	Rft
	Ramp B Block		57.00	1.00	1.00	1.00	57	Rft
	Side tiles laying for Ramp		45.00	1.00	1.00	1.00	45	Rft
2	C Block 507	Flooring	60.00	1.00	1.00	1.00	60.0	Sft
3	C Block 104	Flooring	35.00	1.00	1.00	1.00	35	Sft
4	C Block 207	Utility	30.00	1.00	1.00	1.00	30	Sft
5	C Block 501	Ledge wall	40.00	1.00	1.00	1.00	40	Sft
6	C block 606	Hall	60.00	1.00	1.00	1.00	60	Sft
7	D Block 301	Utility	48.00	1.00	1.00	1.00	48	Sft
		Bathroom Tiles	80.00	1.00	1.00	1.00	80	Sft
8	D 503	Walls & Flooring	150.00	1.00	1.00	1.00	150	Sft
9	B 501	Ledge Wall	50.00	1.00	1.00	1.00	50	Sft
10	G 403	Utility	30.00	1.00	1.00	1.00	30	Sft
11	A Block	Planter Box	60.00	1.00	1.00	1.00	60	Rft
12	F Block 103	Balcony	35.00	1.00	1.00	1.00	35	Sft
13	B Block	Duct Shabad tone Removing and Relaying	32.00	10.00	1.00	1.00	320.00	Sft

Allowance for Consumables

Mahavir,
Mallapur.

Date: 17-10-23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Tiles work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Granite laying Work and misc reworks in F ,A ,B, C& G Blocks . Total Amount =24091 /- Work done from date 18.06.23 to date 29.08.23	Rs. 4818 /-

Amount in words: Four Thousand Eight Hundredand Eighteen Rupees Only.

Sign: _____

Bill for Equipment Allowance

Mahavir,
Mallapur.

Date: 17-10-23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Tiles work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Granite laying Work and misc reworks in F ,A ,B, C& G Blocks . Total Amount =24091 /- Work done from date 18.06.23 to date 29.08.23	Rs. 9636 /-

Amount in words: Nine Thousand Six Hundred and Thirty Six Rupees Only.

Sign: _____

Bill for Labour Charges

Mahavir,
Mallapur.

Date: 17-10-23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Tiles work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Granite laying Work and misc reworks in F ,A ,B, C& G Blocks . Total Amount =24091 /- Work done from date 18.06.23 to date 29.08.23	Rs. 9636 /-

Amount in words: Nine Thousand Six Hundred and Thirty Six Rupees Only.

Sign: _____