


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2352-		Date - site bills Register		06/09/23.	
Company Name:		MRMLP.		Site:		G.M.R.	
Name of Contractor		Sunitha G.					
Nature of work		Painting works.					
Work done		From Date		To Date		05-08-23.	
		21-06-23					
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	C-Block external	852	7	SFT	59584		
2.	texture						
3.	painting of		(25% of				
4.	flats		28 Ps)				
5.	1, 2, 3, 4 b						
6.	balance 25%						
7.	amount						
8.							
9.							
10.							
11.	Total:				59584		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		PO/WO date:					
Remarks : All works done . requesting to release balance 25% of bill towards Bill ID . 74322 .							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 6/9/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name: MR Mallapur LLP

Approved by: Narander Reddy

Project: Gulmohar Residency.

Sign:

Work Description: C-block External painting

Contractor Name: G Sunitha

Prepared By: Srinivas N

Date: 06-09-2023

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	C-block	Towards External Texture Painting Of 1 ,2,3,4 Flats	8512	Sft	7	59,584.00
		Grand Total				59,584.00
		Requesting to release Balance 25% towards Bill Id 74322				1

MEASUREMENT SHEET

Company Name: MR Mallapur LLP
 Project: Guimohar Residency;
 Work Description: C-block External painting
 Contractor Name: G Sunitha
 Prepared By: Srinivas N
 Date: 06-09-2023

Approved by: Narander Reddy
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= Quantity	F Units
1	C-block	1660 sft						
	External Texture	Duct Flat no 1 & 2	40	1	20	2	1600	Sft
	Painting	Deductions	6	4	1	6	144	Sft
		Duct no 2 & 3	40	1	20	2	1600	Sft
		Deductions	6	4	1	6	144	Sft
		Duct 3 & 4	40	1	20	2	1600	Sft
		Deductions	6	4	1	6	144	Sft
		Flat ni 1,2,3,4, East Side elevations	35	1	20	4	2800	Sft
		Balcony Deductions	7	8	7	4	1568	Sft
		Flat no 4 south Side walls	40	1	20	2	1600	Sft
		Deductions	4	4	1	2	32	Sft
		Total Area					9200	
		Deduction Area					688	
		Total Texture Area					8512	

Allowance for Consumables

G Sunitha.
Hyderabad.

Date: 06.09.23

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at C-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards painting work done in C Block External Texture works Total Amount = 59584 /- Work done from date : 21.06.23 to 5.08.23	Rs.11916 /-

Amount in words: Eleven Thousand Nine Hundred and Sixteen Rupees Only.

Sign: Jyoshna

Bill for Equipment Allowance

G Sunitha.
Hyderabad.


Date: 06.09.23

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at C-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards painting work done in C Block External Texture works Total Amount = 59584 /- Work done from date : 21.06.23 to 5.08.23	Rs. 23833/-

Amount in words: Twenty Three Thousand Eight Hundred and Thirty Three Rupees Only.

Sign: _____

Sign:  _____

Bill for Labour Charges

G Sunitha.
Hyderabad.

Date: 06.09.23

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at C-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards painting work done in C Block External Texture works Total Amount = 59584 /- Work done from date : 21.06.23 to 5.08.23	Rs. 23833/-

Amount in words: Twenty Three Thousand Eight Hundred and Thirty Three Rupees Only.

Sign: 