


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		2411		Date - site bills Register		19/10/2023	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		Janardhan Prasad					
Nature of work		Tiles work					
Work done		From Date		11/10/2023		To Date	
						17/10/2023	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	H-305 Veranda tiles	925 X 3	16	Sft	44,400=00		
2.	H-306 Skirting	285 X 3	16	Sft	13,680=00		
3.	Toilets	400 X 3	18	Sft	21,600=00		
4.	Kitchen utility	80 X 3	15	Sft	3600=00		
5.	Big tiles Laid out						
6.	H-305, H-306						
7.	Flower	925 X 2	4	Sft	7400=00		
8.	Skirting	285 X 2	4	Sft	2280=00		
9.							
10.							
11.	Total:				92960=00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 19/10/2023		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET								
Company Name:		MRMLLP				Approved		
Project:		GMR						
Work Description:		Tiles work at H-304, H-305, H-306 flats						
Name of the Contractor		Janardhan Prasad						
Prepared By		K.Narender Reddy						
Date:		19-10-2023						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
	<b>Tiles work at H-304, H-305, H-306 flats</b>							
	<b>Tiles work at H-304-1360 sft flat</b>							
1	Tiles flooring work	Vetrified Tiles Flooring 68% of 1360	925.00	sft	16.00	14,800.00		
2	Skirting	Skirting 3"	285.00	sft	16.00	4,560.00		
3	Toilets tiles work	Toilets	400.00	sft	18.00	7,200.00		
4	Kitchen & Utility	Kitchen & utility tiles work	80.00	sft	15.00	1,200.00		
								27,760.00
	<b>Tiles work at H-305-1360 sft flat</b>							
1	Tiles flooring work	Vetrified Tiles Flooring 68% of 1360	925.00	sft	16.00	14,800.00		
2	Skirting	Skirting 3"	285.00	sft	16.00	4,560.00		
3	Tiles flooring work big tiles	Vetrified Tiles Flooring 68% of 1360	925.00	sft	4.00	3,700.00		
4	Skirting big tiles	Skirting 3"	285.00	sft	4.00	1,140.00		
5	Toilets tiles work	Toilets	400.00	sft	18.00	7,200.00		
6	Kitchen & Utility	Kitchen & utility tiles work	80.00	sft	15.00	1,200.00		
								32,600.00
	<b>Tiles work at H-305-1360 sft flat</b>							
1	Tiles flooring work	Vetrified Tiles Flooring 68% of 1360	925.00	sft	16.00	14,800.00		
2	Skirting	Skirting 3"	285.00	sft	16.00	4,560.00		
3	Tiles flooring work big tiles	Vetrified Tiles Flooring 68% of 1360	925.00	sft	4.00	3,700.00		
4	Skirting big tiles	Skirting 3"	285.00	sft	4.00	1,140.00		
5	Toilets tiles work	Toilets	400.00	sft	18.00	7,200.00		
6	Kitchen & Utility	Kitchen & utility tiles work	80.00	sft	15.00	1,200.00		
								32,600.00
		<b>Total</b>						<b>92,960.00</b>
	<b>Amount in words - NineTwo Thousand Nine Hundred and Sity Rupees only</b>							

MEASUREMENT SHEET				Approved					
Company Name:		MRMLLP							
Project:		GMR							
Work Description:		Tiles work at H-304, H-305, H-306 flats							
Name of the Contractor		Janardhan Prasad							
Prepared By		K.Narender Reddy							
Date:		19-10+-2023							
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
<b>Tiles work at H-304, H-305, H-306 flats</b>									
<b>Tiles work at H-304 - 1360 sft flat</b>									
1	Tiles flooring work	Flooring work - 1360 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	80.00	1.00	1.00	1.00	80.00	sft	80.00
4	Skirting	Skirting 3" - 21 % of SBUA	285.00	1.00	1.00	1.00	285.00	rft	285.00
<b>Tiles work at H-305 - 1360 sft flat</b>									
1	Tiles flooring work	Flooring work - 1360 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	80.00	1.00	1.00	1.00	80.00	sft	80.00
4	Skirting	Skirting 3" - 21 % of SBUA	285.00	1.00	1.00	1.00	285.00	rft	285.00
<b>Tiles work at H-306 - 1360 sft flat</b>									
1	Tiles flooring work	Flooring work - 1360 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	80.00	1.00	1.00	1.00	80.00	sft	80.00
4	Skirting	Skirting 3" - 21 % of SBUA	285.00	1.00	1.00	1.00	285.00	rft	285.00

	<b>Tiles work at A - 404-1500 sft flat</b>								
1	Tiles flooring work	Flooring work - 1500 sft	1 00	1 00	1 00	1 00	1 00	nos	1 00
2	Toilets tiles work	Toilets	200 00	1 00	1 00	2 00	400 00	sft	400 00
3	Kitchen & Utility	Kitchen & utility tiles work	140 00	1 00	1 00	1 00	140 00	sft	140 00
4	Skirting	Skirting 3" - 20 % of SBUA	300 00	1 00	1 00	1 00	300 00	ft	300 00

**Bill for Consumables**  
Janardhan Prasad  
Seethapalmandi, Warasiguda  
Hyderabad

Date:19-10-2023

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tiles work at H-304, H-305, H-306 flats  
**Towards:** Allowance for Consumables

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Tiles work at H-304, H-305, H-306 flats Total amount =Rs 92,960=00 Work done from date 01-10-2023 to 17-10-2023	Rs.37,184=00

Amount in words: Thirty Seven Thousand One Hundred and Eighty Four rupees only.

Sign: \_\_\_\_\_

**Bill for Equipment Allowance**

Janardhan Prasad  
Secthapalmandi, Warasiguda  
Hyderabad

Date:19-10-2023

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tiles work at H-304, H-305, H-306 flats  
**Towards:** Allowance for Equipment

1.	Brief description of work done: Tiles work at H-304, H-305, H-306 flats Total amount =Rs 92,960=00 Work done from date 01-10-2023 to 17-10-2023	Rs.37,184=00
----	---	--------------

Amount in words: Thirty Seven Thousand One Hundred and Eighty Four rupees only.

Sign: \_\_\_\_\_

**Bill for Labour charges**  
Janardhan Prasad  
Secthapalmandi, Warasiguda  
Hyderabad

Date:19-10-2023

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tiles work at H-304, H-305, H-306 flats  
**Towards:** Allowance for Labour charges

1.	Brief description of work done: Tiles work at H-304, H-305, H-306 flats Total amount =Rs 92,960=00 Work done from date 01-10-2023 to 17-10-2023	Rs.18,592=00
----	--	--------------

Amount in words: Eighteen Thousand Five Hundred and Ninety Two rupees only.

Sign: \_\_\_\_\_