

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register	1345	Date – site bills Register	28-10-23
Company Name:	M402	Site:	Sau-14
Name of Contractor	Biro parida		
Nature of work	Civil works		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	R-cc columns	45.00	40/-	sqft	1800-00	
2.						
3.	Rcc Bed on	77.50	9/-	sqft	697.00	
4.	Walls					
5.	Brick Work	232.50	13/-	sqft	3022.00	
6.						
7.	2 cats plaster	3134.25	16/-	sqft	50148.00	
8.						
9.	Column patts	22.50	9/-	sqft	202.50	
10.						
11.	Total:				56,196	

Bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: APPROVED BY	Date:	Date:
Sign: 30 OCT 2023	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work and heavy civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:	MHPL-SOV-3						
Project:	SOV-3						
Work Description:	Civil works (Compond wall plastring)						
Name of the Contractor	Biro porida						
Prepared By	J Kiran kumar						
Date:	27-10-2023						

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	RCC Columns	Increaseing of columns near septic tank south compond wall	45.00	Sft	40.00	1800.00	
2	Laying of rcc bed	Near septic tank south wall	77.50	Rft	9.00	697.50	
3	Brick work	Increaseing of Brick work near septic tank south compond wall	232.50	Sft	13.00	3022.50	
4	2Coats Plastring work	Near septic tank south wall Near old welding sheed west compond wall Near old welding sheed North compond wall up to vno 186 North side out sid wall	3154.65	Sft	16.00	50474.40	
5	Pattis for columns	Near old welding sheed North compond wall up to vno 186	22.50	Rft	9.00	202.50	
						Total	56196.90

Total amount: Fifty Six thousand,One hundred and Ninty six rupes

APPROVED BY
 30 OCT 2023
 K. PURSANTHAM
 Pr. (Signature)
 Pr. (Signature)

MEASUREMENT SHEET

Company Name:	MHPL-SOV-3								
Project:	SOV-3					Approved by:			
Work Description:	Civil works (Compound wall plastering)					Sign:			
Contractor Name	Biro porida								
Prepared By	J Kiran kumar								
Date:	27-10-2023								

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	RCC Columns	Increaseing of columns near septic tank south compond wall	3.00	1.00	3.00	5.00	45.00	Sft	45.00
2	Laying of rcc bed	Near septic tank south wall	77.50	1.00	1.00	1.00	77.50	Rft	77.50
3	Brick work	Increaseing of Brick work near septic tank south compond wall	77.50	1.00	3.00	1.00	232.50	Sft	232.50
4	2Coats Plastering work	Near septic tank south wall	77.60	1.00	7.75	1.00	601.40	Sft	
		Near old welding sheed west compond wall	16.00	1.00	7.75	1.00	124.00	Sft	
		Near old welding sheed North compond wall up to vno 186	235.00	1.00	7.75	1.00	1821.25	Sft	
		North side out sid wall	38.00	1.00	8.00	2.00	608.00	Sft	
									3154.65
5	Pattis for columns	Near old welding sheed North compond wall up to vno 186	1.50	1.00	1.00	15.00	22.50	Rft	22.50

Bill for Equipment Charges
BIRO PORIDA
Cherlapally.

Date:28-10-2023

In favor of: SOVLLP, SOV-III
Project / Site: Silver oak villas-III
Location: Cherlapally

Type of Work: Civil works
Towards: Bill for Equipment charges

S No.	Description	Amount
1.	Brief description of work done: Towards:Compond wall plastering near weilding sheed Total Amount:56196 /- Work done from 12-10-2023 to 28-10-2023	Rs.22478/-

Amount in words:Twenty two thousand ,Four hundred and Seventy eight rupee only/-

Sign: _____

Bill for Labour Charges
BIRO PORIDA
Cherlapally.

Date:28-10-2023

In favor of: SOVLLP, SOV-III
Project / Site: Silver oak villas-III
Location: Cherlapally

Type of Work: Civil works
Towards: Bill for labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards:Compond wall plastring near weilding sheed Total Amount:56196 /- Work done from 12-10-2023 to 28-10-2023	Rs.22478/-

Amount in words:Twenty two thousand ,Four hundred and Seventy eight rupee only/-

Sign: _____

Allowance for Consumable
BIRO PORIDA
Cherlapally.

Date:28-10-2023

In favor of: MHPL-SOV-3
Project / Site: Sov-3
Locationl Cherlapally

Type of Work: Civil work
Towards: Allowance for Consumable

S No.	Description	Amount
1.	Brief description of work done: Towards : plastering work for compond wall near weilding sheed Total Amount:56196 /- Work done from 12-10-2023to 28-10-2023	Rs.11239/-

Amount in words:/-Eleven thousand, Two hundread and thirty nine
rupee only/-

Sign: _____