


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2431	Date - site bills Register		30/10/23	
Company Name:		MRMLCP	Site:		GMP2	
Name of Contractor		B. Hanumantha.				
Nature of work		Painting work in clubhouse 2 floor.				
Work done		From Date			To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	offwhite					
2.	clubhouse 2	8725	1.25	sft	10906	
3.	floor.	571.5	1.25	sft	714	
4.						
5.						
6.						
7.						
8.						
9.						
10.					11621	
11.	Total:					
Bill required		YES / NO.		GST bill required		YES / NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



# ESTIMATE SHEET

<b>Company Name:</b>	MRMallapur LLP				<b>Approved by:</b>	Ahmed	
<b>Project:</b>	Gulmohar Residency				<b>Sign:</b>		
<b>Work Description:</b>	Painting work						
<b>Contractor Name:</b>	B. Hanumanthu						
<b>Prepared By</b>	Nagendar						
<b>Date:</b>	27.10.23						
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>	<b>Item Head Total</b>
1	Clubhouse I floor painting work	I floor final coating	8725.27	sft	1.25	10906.59	
			571.50	sft	1.25	714.38	
						11621	

**MEASUREMENT SHEET**

Company Name:		MRMalapur LLP		Approved by:		Aimed			
Project:		Gulmohar Residency		Sign:					
Work Description:		Painting work							
Contractor Name:		B. Hanumanthu							
Prepared By		Nagendar							
Date:		27.10.23							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Cubhouse 1 floor painting work	1 floor final coating	30.00	1.00	9.00	2.00	540.00	Sft	
			20.33	1.00	9.00	2.00	365.94	Sft	
			20.33	1.00	9.00	2.00	365.94	Sft	
			21.00	1.00	9.00	2.00	378.00	Sft	
			7.75	1.00	9.00	2.00	139.50	Sft	
			30.00	1.00	9.00	2.00	540.00	Sft	
			13.00	1.00	9.00	4.00	468.00	Sft	
			20.33	1.00	9.00	1.00	182.97	Sft	
			20.33	1.00	5.00	2.00	203.30	Sft	
			22.00	1.00	9.00	2.00	396.00	Sft	
			14.00	1.00	9.00	4.00	504.00	Sft	
			53.00	1.00	9.00	2.00	954.00	Sft	
			33.50	1.00	9.00	2.00	603.00	Sft	
			12.20	1.00	9.00	2.00	219.60	Sft	
			26.75	1.00	9.00	2.00	481.50	Sft	
			6.83	1.00	9.00	2.00	122.94	Sft	
		Ceiling	30.00	53.00	1.00	1.00	1590.00	Sft	
			20.33	33.50	1.00	1.00	681.06	Sft	
			20.33	12.20	1.00	1.00	248.03	Sft	
			50.50	6.50	1.00	1.00	328.25	Sft	
			21.00	26.75	1.00	1.00	561.75	Sft	
							9873.77	Sft	



Deductions	Quantity	Rate	Amount	Unit			
Ceiling	4.00	7.00	1.00	6.00	168.00	Sft	8725.27
	29.00	3.00	1.00	1.00	87.00	Sft	
	39.83	3.00	1.00	1.00	119.49	Sft	
	3.83	3.83	1.00	3.00	44.01	Sft	
	65.00	3.00	1.00	1.00	195.00	Sft	
	12.00	2.00	1.00	5.00	120.00	Sft	
	1.00	5.00	6.00	8.00	240.00	Sft	
	5.00	7.00	1.00	5.00	175.00	Sft	
					1148.50	Sft	
Corridor 1st floor	50.50	1.00	9.00	1.00	454.50	Sft	8725.27
	6.50	1.00	9.00	2.00	117.00	Sft	
					571.50	Sft	571.50

## Bill for Labour Charges

B. Hanumanth  
Mallapur  
Hyderabad

Date: 27.10.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Clubhouse I floor painting work  
**Towards:** Allowance for labour charges.

S No.	Description	Amount
1.	Brief description: Towards Clubhouse I floor final painting Total Amount = 11621/- Work done from date 01.09.23 to date 30.09.23	Rs.4648/-

Amount in words: Four thousand six hundred forty eight Rupees Only.

Sign: \_\_\_\_\_



## Bill for Equipment Allowance

B. Hanumanth  
Mallapur  
Hyderabad

Date: 27.10.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Clubhouse I floor painting work  
**Towards:** Allowance for equipment.

S No.	Description	Amount
1.	Brief description: Towards Clubhouse I floor final painting Total Amount = 11621/- Work done from date 01.09.23 to date 30.09.23	Rs.4648/-

Amount in words: Four thousand six hundred forty eight Rupees Only.

Sign: \_\_\_\_\_



## Allowance for Consumables

B. Hanumanth  
Mallapur  
Hyderabad

Date: 27.10.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Clubhouse I floor painting work  
**Towards:** Allowance for consumables

S No.	Description	Amount
1.	Brief description: Towards Clubhouse I floor final painting Total Amount = 11621/- Work done from date 01.09.23 to date 30.09.23	Rs.2325/-

Amount in words: Two thousand three hundred twenty five Rupees Only.

Sign: \_\_\_\_\_