

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	2428	Date - site bills Register	28/10/23
Company Name:	MRMLLP	Site:	GMR
Name of Contractor	B. Hanumanthu.		
Nature of work	Painting work in clubhouse 4 <sup>th</sup> floor		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Yoga.	977.94	8.75	SFT	8556.98	
2.	Gym	1080	8.75	SFT	9450	
3.	Corridor	756	4	SFT	3024	
4.	All rooms					
5.	Ceiling	1762.22	8.75	SFT	15419.4	
6.	Deductions	176	8.75	SFT	1540	
7.						
8.						
9.						
10.						
11.	Total:				34910	

Bill required	YES / NO.	GST bill required	YES / NO.
Measurement & estimate sheet:	Required / Not required	Measurement & estimate sheet:	Enclosed / Not enclosed
PO/WO no.		PO/WO date:	

Remarks : All works done.

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign:	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



## MEASUREMENT SHEET

Company Name: MRMallapur LLP

Project: Gulmohar Residency

Work Description: Painting work

Contractor Name: B. Hanumanthu

Prepared By: Nagendar

Date: 25.10.23

Approved by:

Sign:

Ahmed

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Fourth floor -final coat								
	Yoga		20.33	1.00	9.00	2.00	365.94	sft	
			34.00	1.00	9.00	2.00	612.00	sft	977.94
	GYM		42.00	1.00	9.00	2.00	756.00	sft	
			18.00	1.00	9.00	2.00	324.00	sft	1080.00
	Corridor		42.00	1.00	9.00	2.00	756.00	sft	
	All rooms Ceiling		20.33	34.00	1.00	1.00	691.22	sft	
			42.00	18.00	1.00	1.00	756.00	sft	
			42.00	7.50	1.00	1.00	315.00	sft	1762.22
	Deductions	doors	4.00	1.00	7.00	2.00	56.00	sft	
		Windows	4.00	1.00	6.00	5.00	120.00	sft	176.00

## Bill for Labour Charges

B. Hanumanth  
Mallapur  
Hyderabad

Date: 27.10.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Clubhouse IV floor painting work  
**Towards:** Allowance for labour charges.

S No.	Description	Amount
1.	Brief description: Towards Clubhouse IV floor final painting Total Amount = 34910/- Work done from date 15.09.23 to date 15.10.23	Rs.13964/-

Amount in words: Thirteen thousand nine hundred sixty four Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

B. Hanumanth  
Mallapur  
Hyderabad

Date: 27.10.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Clubhouse IV floor painting work  
**Towards:** Allowance for equipment.

S No.	Description	Amount
1.	Brief description: Towards Clubhouse IV floor final painting Total Amount = 34910/- Work done from date 15.09.23 to date 15.10.23	Rs.13964/-

Amount in words: Thirteen thousand nine hundred sixty four Rupees Only.

Sign: \_\_\_\_\_

## Allowance for Consumables

B. Hanumanth  
Mallapur  
Hyderabad

Date: 27.10.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Clubhouse IV floor painting work  
**Towards:** Allowance for consumables.

S No.	Description	Amount
1.	Brief description: Towards Clubhouse IV floor final painting Total Amount = 34910/- Work done from date 15.09.23 to date 15.10.23	Rs.6982/-

Amount in words: Six thousand nine hundred eighty two Rupees Only.

Sign: \_\_\_\_\_