

Construction division
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		157	Date - site bills Register		18/10/23	
Company Name:		Dr. M. K. Anotec		Site: Madhavula		
Name of Contractor M. Aravind Rao						
Nature of work Painting						
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Main block					
2.	Northwest storey	3,902	11.75	SqM	45,851	✓
3.	Northwest storey	3,902	11.75	SqM	45,851	✓
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				91,702	✓
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks: All work completed						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 04-11-2023.		Date:		Date:		
Sign: APPROVED BY		Sign:		Sign:		


Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

RAM KISHAN
PROJECT MANAGER

Note: After discussion with QS Mr. Ramesh Babu in this regard, Consideration of rates vary from Circular, applied as per G.D.C.

MEASUREMENT SHEET

Company Name: DR Nrk biotech Pvt lid
 Project: Nextopols
 Work Description: Staircases Putty + OBD paint
 Contractor Name: Narsing Rao
 Prepared By: Sai kumar
 Date: 17.10.23

Approved by:
 Sign: 

Ramkishan

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	Main block Northeast Staircase	Staircases Putty + OBD paint ✓	6.50 ✓	1.00 ✓	41.16 ✓	1.00 ✓	267.54 ✓	sft
		Staircase waist slab flight ✓	13.75 ✓	1.00 ✓	5.00 ✓	4.00 ✓	275.00 ✓	sft
		Landing slab ✓	14.00 ✓	1.00 ✓	11.00 ✓	4.00 ✓	616.00 ✓	sft
		Walls ✓	30.00 ✓	1.00 ✓	7.50 ✓	8.00 ✓	1800.00 ✓	sft
			14.00 ✓	1.00 ✓	5.00 ✓	8.00 ✓	560.00 ✓	sft
			13.75 ✓	1.00 ✓	7.50 ✓	4.00 ✓	412.50 ✓	sft
			61.16 ✓	1.00 ✓	1.00 ✓	1.00 ✓	61.16 ✓	sft
						3992.20 ✓	sft	
		Deduction	4.50	1.00	5.00	4.00	90.00 ✓	sft
		Grand Total					3902.20 ✓	sft
2	Main block NorthWest Staircase	Staircase waist slab flight	6.50 ✓	1.00 ✓	41.16 ✓	1.00 ✓	267.54 ✓	sft
		Landing slab ✓	13.75 ✓	1.00 ✓	5.00 ✓	4.00 ✓	275.00 ✓	sft
		Walls ✓	14.00 ✓	1.00 ✓	11.00 ✓	4.00 ✓	616.00 ✓	sft
			30.00 ✓	1.00 ✓	7.50 ✓	8.00 ✓	1800.00 ✓	sft
			14.00 ✓	1.00 ✓	5.00 ✓	8.00 ✓	560.00 ✓	sft
			13.75 ✓	1.00 ✓	7.50 ✓	4.00 ✓	412.50 ✓	sft
			61.16 ✓	1.00 ✓	1.00 ✓	1.00 ✓	61.16 ✓	sft
						3992.20 ✓	sft	
		Deduction	4.50	1.00	5.00	4.00	90.00 ✓	sft
		Grand Total					3902.20 ✓	sft