


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		332.		Date - site bills Register		1/10/23.	
Company Name:		Paramount		Site:		PMP II	
Name of Contractor		N. Krishnan.					
Nature of work		Civil Work.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Cafeteria entrance	292	68	sft	19,856.		
2.	ramp & ceiling	218	22	sft	4796		
3.	Cafetera Walkway	538	68	sft	36584		
4.	Cafeteria Walkway	176	22	sft	3872.		
5.	119 Block Cross Wall	556	68	sft	37808		
6.	floors ETP	222	6	sft	1632		
7.	Civil work plus	1499	22	sft	32,972		
8.	m/s Comp						
9.							
10.							
11.	Total:				13,7535		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : work completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 01/11/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name: paramount
 Project: pmp2
 Work Description: civil work
 Contractor: krishna
 Prepared By: sultan
 Date: 09-10-2023

Approved by: subba reddy
 Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	cafeteria civil work	cafeteria entrance wall brick work+2sides plastering	292	sft	68	19856	24660.8
		ramp side bottom and sides plastering	122.4	sft	22	2692.8	
		ceiling plastering work	60	sft	22	1320	
			36	sft	22	792	
2	119 block cross bracing brick work	cafeteria washroom brick work+ 2side plastering	126	sft	68	8568	36584
			108	sft	68	7344	
			196	sft	68	13328	
			108	sft	68	7344	
		cafeteria washroom brick plastering	126	sft	22	2772	
			50	sft	22	1100	
3	flooring	119 block ground floor cross bracing brick work+ 2side plastering	72	sft	68	4896	3872
			126	sft	68	8568	
		119 block first floor cross bracing brick work+ 2side plastering	126	sft	68	8568	
			48	sft	68	3264	
		119 block 1st and 2nd floor cross bracing brick work+ 2side plastering	88	sft	68	5984	
3	flooring	flooring work at Eip	252	sft	6	1512	37808
		flooring work at sip	20	sft	6	120	
4	civil work	compound wall bottom plastering	442	sft	22	9724	1632
		plastering work at east elevation 191 and 119 block	364	sft	22	8008	
		compound back side column strip plastering	212	sft	22	4664	
		elevation column at west side	481	sft	22	10582	
Grand Total							32978
							137535

MEASUREMENT SHEET

Company Name:	paramount							Approved by:	subba reddy
Project:	pnmp2							Sign:	
Work Description:	civil work								
Contractor :	Krishna								
Prepared By	sultan								
Date:	09-10-2023								
S No.	Item Head	Item Description	A	B	C	D	E	F	
			Length	Width	Height	Nos	Quantity	Units	
		cafeteria entrance wall brick work+2sides plastering	73	1	4	1	292	sft	
		ramp side bottom and sides plastering	102	1.2	1	1	122.4	sft	
		ceiling plastering work	10	3	1	2	60	sft	
			12	3	1	1	36	sft	
			14	1	9	1	126	sft	
		cafeteria washroom brick work+ 2side plastering	12	1	9	1	108	sft	
			14	1	14	1	196	sft	
			9	1	12	1	108	sft	
		cafeteria washroom brick plastering	14	1	9	1	126	sft	
			10	1	5	1	50	sft	
		119 block ground floor cross bracing brick work+ 2side plastering	24	3	1	1	72	sft	
			21	6	1	1	126	sft	
		119 block first floor cross bracing brick work+ 2side plastering	21	6	1	1	126	sft	
			24	2	1	1	48	sft	
		119 block 1st and 2nd floor cross bracing brick work+ 2side plastering	22	2	1	2	88	sft	
			24	2	1	2	96	sft	
		flooring work at Eip	7	36	1	1	252	sft	
		flooring work at sip	5	1	4	1	20	sft	
		compound wall bottom plastering	442	1	1	1	442	sft	
		plastering work at east elevation 191 and 119 block	364	1	1	1	364	sft	
		compound back side column strip plastering	212	1	1	1	212	sft	
		elevation column at west side	481	1	1	1	481	sft	
4	civil work								
3	flooring								
2	119 block cross bracing brick work								
1	cafeteria civil work								