


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		334.		Date - site bills Register		6/11/23.	
Company Name:		Maali Farm house		Site:		MEHLLP.	
Name of Contractor		A. Harish.					
Nature of work		Cuplock Scaffolding.					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Demolition earthen wall 119 Block.	4510	22/5	sft	11602		
2.	Single Box	6690	2	1	13,380		
3.	Fire shaft at 19/11/011						
4.	Cuplock entrance,	20,488	5	1			
5.	North side elev						
6.	South S/C, Central lobby	13,740	5/2/3	1	1,02440		
7.	Central lobby South side	14,000	2.2	1	47490		
8.	prc full ceiling 3rd				30,800		
9.	Roofing / Gables	2520	5	1	12600		
10.							
11.	Total:				8,18,312.		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 6/11/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name	modi farm house
Project	MHILLP
Work Description	scaffolding
Contractor	A.hanish
Prepared By	n/ha
Date	03-11-2023

S No	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	cuplock scaffolding work	removing of scaffolding at north east side elevation of 119 block 6x6 box length	3910	sft	2.2	8602	
		north east 119 emergency staircase cuplock fixing for structural glass fixing purpose	600	sft	5	3000	
		single box at 191 block east side elevation	1020	sft	2	2040	
		fire shaft at 119 block removing	5670	sft	2	11340	
		fire shaft at 191 block fixing and removing	5670	sft	5	28350	
		cafeteria entrance cuplock fixing and removing	880	sft	5	4400	
		cafeteria single box ceiling plastering cuplock fixing and removing	330	sft	5	1650	
		north west elevation cuplock fixing and removing for diamond sheet fixing work	4368	sft	5	21840	
		south west elevation cuplock fixing and removing for diamond sheet fixing work	9240	sft	5	46200	
		south side staircase elevation at staircase	7020	sft	2	14040	
		central lobby aep sheet fixing at both corners	900	sft	3	2700	
		central lobby removing and fixing for reconnection of canopy fabrication work 6x6 box length	3300	sft	5.5	18150	
		single box fixing and removing	2520	sft	5	12600	
		central lobby removing 6x6 box length	7700	sft	2.2	16940	
		south side cuplock removing work 6x6 box length	6300	sft	2.2	13860	
pvc false ceiling 3rd floor cuplock fixing work	720	sft	5	3600			
ladies and gents bathroom in every floor double box fixing	1800	sft	5	9000			
							12600
							2,18,312

Approved by: subha reddy
Sign:

MEASUREMENT SHEET

Company Name	mod farm house					Approved by:		subba reddy
Project	MFHLLP					Sign:		
Work Description	scaffolding							
Contractor	A harsh							
Prepared By	sultan							
Date	03-11-2023							
S No	Item Head	Item Description	A Length	B Width	C Height	D Nos	E Quantity	F Units
1	cuplock scaffolding work	removing of scaffolding at north east side elevation of 119 block	46	1	85	1	3910	sft
		north east 119 emergency staircase cuplock fixing for structural glass fixing purpose	20	1	10	3	600	sft
		single box at 191 block east side elevation	12	1	85	1	1020	sft
		fire shaft at 119 block removing	63	1	90	1	5670	sft
		fire shaft at 191 block fixing and removing	63	1	90	1	5670	sft
		cafeteria entrance cuplock fixing and removing	80	1	11	1	880	sft
		cafeteria single box ceiling plastering cuplock fixing and removing	30	1	11	1	330	sft
		north west elevation cuplock fixing and removing for dimound sheet fixing work	52	1	84	1	4368	sft
		south west elevation cuplock fixing and removing for dimound sheet fixing work	110	1	84	1	9240	sft
		south side staircase elevation at staircase	78	1	90	1	7020	sft
		central lobby acp sheet fixing at both corners	10	1	45	2	900	sft
		central lobby removing and fixing for correction of canopy fabrication work 6x6 box length	220	1	15	1	3300	sft
		single box fixing and removing	14	1	10	18	2520	sft
		central lobby removing 6x6 box length	220	1	35	1	7700	sft
		south side cuplock removing work 6x6 box length	70	1	90	1	6300	sft
		pvc false ceiling 3rd floor cuplock fixing work	60	1	12	1	720	sft
		ladies and gents bathroom in every floor double box fixing	18	1	10	10	1800	sft